



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20210021

Customer : Branch of Sudhir Gensets Limited

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : PERKINS

Model : MGBF5083

Serial Number : N/A

ID. Number : SG-213-500

Capacity : 500 KVA

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 13-JAN-2021

Due Date : 12-JAN-2022

Additional Certification

Sticker Number: 38271

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881 www.ui.com.sa

ص.ب ٢٠٧٢ - الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس +٩٦٦ ١٣ ٣٤٤ ٨٨٨١

Certificate No: UIC/RIY/20210021**Specification:**

Maximum Rating	:	435 Kw	-	Power Factor	:	0.8
Standby/Prime Power	:	500KVA	-	Rated Frequency	:	60 Hz Rated
Voltage	:	110 - 440 Volts	-	Phase	:	3
Rate Current	:	950 Amps	-	Speed	:	1800 Rpm
Engine Serial No.	:	MGBF5083N05242B				
Engine Model No	:	MGBF5083				

Alternator:

Serial No.	:	N17C124601	-	Connection	:	P Star
Rated Frequency	:	60 Hz				

<u>Reference Standards</u>	:	BS 5000 Part 3 IEC 34-1
	:	Nema MG 1-3L ISO 8528-3
	:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval..
6. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer