



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20241688

Customer : **Sudhir Equipment Rental Company**
Address : Dammam, Kingdom of Saudi Arabia
Description : **Generator**
Make : Ashok Leyland
Model : VEPL-160-CDP
Serial No : VEPL/2017-18/0128
ID.No : SG-244-160

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 08-JUL-2024

Due Date : 07-JAN-2025

Additional Certification

Sticker Number: 153586

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/RIY/ 20241688**Specifications:**

Rated Power in kW	:	128 KW	-	Rated Power in kVA	:	160 kVA
Rated Power Factor	:	0.8	-	Mass Weight	:	N/A
Rated Voltage	:	110-400Volts	-	Rated Frequency	:	60 Hz
Speed	:	1800 Rpm	-	Phase	:	3 Phase
Current	:	230.94 Amps				

Engine Specifications:

Make	:	Ashok Leyland	-	Model	:	VEPL-160-CDP
Engine Serial No.:		KCHM115453	-	Alt Serial No.	:	N191378111

<u>Reference Standards</u>	:	BS 5000 Part 3 IEC 34-1
	:	Nesma MG 1-32 ISO 8528-3
	:	BSEN 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. Remember - Safety always comes first!

Inspected By:**Industrial Inspector****Approved By:****QA/QC Engineer**