



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20231492

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : VARADA ENERGIES

Model : N/A

Serial No : VEPL/2017-18/0131

ID. No. : SG-247-160

Capacity : 160 KVA

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 29-JUL-2023

Due Date: 28-JAN-2024

Additional Certification

Sticker Number: 100972

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ +٩٦٦ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/RIY/20231492**Specification:**

Rated Power in kW	:	128 KW	-	Rated Power in kVA	:	160 kVA
Class	:	H	-	Power Factor	:	0.8
Rated Voltage	:	400 Volts	-	Rated Amps	:	171
Rated Frequency	:	60 Hz	-	Mass Weight	:	2570kg
Phase	:	3 Phase	-	Manufacture	:	2017

Reference Standards

- : BS 5000 Part 3 IEC 34-1
 : Nema MG 1-3L ISO 8528-3
 : BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

- 1. Do not exceed the capacity of the Generator.*
- 2. Inspect the Generator regularly for damage before every use.*
- 3. Check the condition of the nozzles regularly.*
- 4. Check the condition of Radiator in equal interval. Check the operating characteristic before start the Generator.*
- 5. Stop the engine before opening or removing engine covers.*
- 6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.*
- 7. Remember - Safety always comes first!*

Inspected By:

2
INSPECTOR

Industrial Inspector



Approved By:

For QA/QC Engineer