



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2015

CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230491

Customer : Sudhir Equipment Rental Company
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : CUMMINS
Model : N/A
Serial No : 37185595
ID. No. : SG-258-250

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL&FUNCTIONAL INSPECTION only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 23-MAR-2023

Due Date : 22-SEP-2023

Additional Certification

Sticker Number: 60612


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

Certificate No: UIC/RIY/20230491**Specification:**

Rated Power in kW	:	208 KW	-	Rated Power in kVA	:	250kVA
Rated Power Factor	:	0.8	-	Speed	:	1800 Rpm
Rated Voltage	:	400 Volts	-	Rated Frequency	:	60 Hz
Excitation Current	:	2.9 Amps	-	Excitation Voltage	:	79
Phase	:	3 Phase				
Engine Make	:	Cummins				
Engine Model	:	QSB7-G5				
Engine No	:	84276149				

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nema MG 1-3L ISO 8528-3
:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
9. **Remember - Safety always comes first**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer