



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20192615

Customer : Branch of Sudhir Gensets Limited
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : Ashok Leyland
Model : VEPL-160-CDP
Serial No : VEPL/2017-18/0148
ID No : SG-264-160
Capacity : 160 KVA

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 06-NOV-2019

Due Date : 05-NOV-2020

Additional Certification

Sticker Number: 30389

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/20192615**Specification:**

Maximum Rating	:	160 KVA	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Rated Voltage	:	400	-	Phases	:	3 phases
Engine Type	:	3P	-	Engine Make	:	Ashok Leyland
Engine Serial No	:	HWHM 43624	-	Ambient Temp.	:	39°C
Current	:	171 Amps	-	Maximum Rating	:	128Kw

Alternator:

Serial No.	:	N18A 041345	-	Manufacture	:	STAMFORD
Frequency	:	60 Hz	-	Type	:	UCI274F1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
9. **Remember - Safety always comes first!**

Inspected By:

2
INSPECTOR

Industrial Inspector



Approved By:

QA/QC Engineer