



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFIED
ISO 9001 : 2008
&
OHSAS 18001:2007

CERTIFICATE OF INSPECTION

Certificate No: UIC/TUR/20220797

Customer : Sudhir Equipment Rental Company.
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : VARDA ENERGIES PVT.LTD.
Model : VEPL-125-CDP
Serial No : VEPL-2018-19/0004
ID No : SG-287-125
Capacity : 125 KVA

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 09-May-2022

Due Date : 08-May-2023

Additional Certification

Sticker Number: 55392

Inspected By:

Industrial Inspector



Approved By:

M. Tommy
QA/QC Engineer

Certificate No: UIC/TUR/20220797**Specifications:**

Rated Power Stand By	:	125 KVA	-	Rated Frequency	:	60 Hz
Rated Power Factor	:	0.8	-	Rated Amps	:	140A
Set Performance	:	H	-	Phase	:	3
Speed	:	1800 Rpm	-	Rated Voltage	:	400 V

Reference Standards

- : BS 5000 Part 3 IEC 34-1
- : Nesma MG 1-32 ISO 8528-3
- : BSEN 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Generator Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:**Industrial Inspector****Approved By:****QA/QC Engineer**