



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20230478

Customer : Sudhir Equipment Rental Company

Location : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : CUMMINS

Model Number : PI 438C

Serial No : L17PI502371

ID. No. : SG-297-400

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 09-Feb-2023

Due Date: 08-Feb-2024

Additional Certification

Sticker Number: 81015

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ +٩٦٦ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/DAM/20230478**Specification:**

Rated Power Prime	:	400 KVA	-	Rated Power Prime:	315.0 Kw
Voltage	:	380 Volts	-	Current	: 598 Amps
Engine Type	:	3P	-	Power Factor	: 0.8
Speed	:	1800 Rpm	-	Freequency	: 60Hz
Phase	:	3	-	Weight	: 405 kg

Engine Specification:

Engine Make	:	Cummins	-	Engine Model	: NTA855-G3
Engine Serial No	:	25430952	-	Alternate Ser.No	: N17F2504

Inspection and Test:

Internal Visual Test	:	Satisfactory	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The **Generator** was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the **Generator**.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the **Generator**.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer