



الشركة العالمية لخدمات التفتيش المحدودة  
UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



## CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20233356

**Customer :** Sudhir Equipment Rental Company  
**Location :** Seaport, Kingdom of Saudi Arabia.  
**Description :** Generator  
**Make :** Varada Energies Pvt.Ltd.  
**Model :** N/A  
**Serial Number :** VEPL/2018-19/0012  
**ID Number :** SG-307-60  
**Rated Power :** 62.5 KVA (prime)

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

**Date of Inspection:** 15-Aug-2023

**Due Date:** 14-Feb-2024

**Additional Certification**

**Sticker Number:** 104799

**Inspected By:**

**Industrial Inspector**



**Approved By:**

**QA/QC Engineer**

P.O.Box No.2072, Jubail-31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١

هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥



**Certificate No: UIC/DAM/20233356****Specification:**

|                         |        |   |                    |         |
|-------------------------|--------|---|--------------------|---------|
| Set Performance Class : | H      | - | Rated Ampere :     | 71.0 A  |
| Rated Frequency :       | 60 Hz  | - | Rated Voltage :    | 400 V   |
| Altd. Abv. Sea level :  | 1000 m | - | Manufacture Date : | 2018    |
| Phase :                 | 3      | - | Power Factor :     | 0.8     |
| Ambient Temp. :         | 50°c   | - | Weight :           | 1770 kg |

**Inspection and Test:**

|                        |              |   |                        |              |
|------------------------|--------------|---|------------------------|--------------|
| Internal Visual Test : | Satisfactory | - | General Surface Test : | Satisfactory |
| Shut-Down :            | Satisfactory |   |                        |              |

**Comments & Recommendations:**

The **Generator** was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
9. **Remember - Safety always comes first!**

**Inspected By:**

21  
Industrial Inspector

**Approved By:**

QA/QC Engineer