



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/20229984

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : Ashok Leyland

Model : VEPL-125-CDP

Serial No : VEPL/2018-19/0019

ID. No. : SG-321-125

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 05-Oct-2022

Due Date : 04-Oct-2023

Additional Certification

Sticker Number: 72955

Inspected By:

Industrial Inspector



Approved By:

QA/QC Department

[Signature]

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

Certificate No: UIC/20229984**Specification:**

Capacity	:	125 KVA	-	Speed	:	1800 Rpm
Rated Power Factor	:	0.8	-	Rated Frequency	:	60 Hz
Set Performance	:	H	-	Rated Voltage	:	400 Volts
Configuration	:	4	-	Phase	:	3
Rated Amps	:	140 A	-	Alternator No.	:	N18G281398
Engine Make	:	Ashok Leyland	-	Model	:	HAG6T12SE
Engine Serial No	:	JFHM408716				

Reference Standards

:	BS 5000 Part 3 IEC 34-1
:	Nema MG 1-3L ISO 8528-3
:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Generator Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.

7. Remember - Safety always comes first!

Inspected By:

4
INSPECTOR

Industrial Inspector



Approved By:

QA/QC Department