

BUREAU
VERITAS

INSPECTION REPORT

NO. R104200806.03

☐ Interim
☒ Final

BV Job nr: KHO.IVS.18.028

PROJECT: Third Party Inspection for GENERATOR	Ref: KHO.IVS.18.028
BV Client: SUDHIR	P/o nr: - (client to BV)
Manufacturer: ASHOK LEYLAND	P/o nr: N/A (client to Manufacturer)

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR	SG-348-125	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☒ No				
Title	Reference n°	Rev.	Approved by	Date
-	-	-	-	-

INSPECTIONS : <u>Inspection place & Date or Period:</u> SUDHIR , DAMMAM AUG 06, 2020 <u>Stage of inspection :</u> ☐ Before manufacturing ☐ During manufacturing ☒ Final ☐ Packing <u>Type of inspection:</u> ☐ Pre-inspection meeting ☐ Document and QC record review ☒ Visual examination, checks ☐ Witnessing tests ☐ Manufacturing progress status ☐ Vendor assessment ☒ Final inspection ☐ Packing (for details see continuation sheet) <u>Stamping:</u> ☒ No ☐  ☐ 	<u>Results of inspection :</u> ☒ Satisfactory ☐ Unsatisfactory <u>Non Conformities Reports (NCR):</u> o NCR's issued during reported period : N/A o List of outstanding NCR's : N/A <u>Main Conclusions & Remarks:</u> (for details see continuation sheet) Third party visual inspection of one unit of GENERATOR was carried out and found satisfactory at the time of Inspection. Valid Sticker Number: LFT-S-20-22196 Next visit scheduled: AUG 05, 2021 
--	--

BUREAU
VERITAS**INSPECTION REPORT**
NO. R104200806.03☐ Interim
☒ Final

BV Job nr: KHO.IVS.17.028

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting/B&F Department at the Request of SUDHIR Company on the purpose of Third Party Inspection of one unit of with Model No.: VEPL-125-CDP with Serial Number: SG-348-125

2. Attendees :

Mohamed ALhomoud – INSPECTOR

3. Scope of Inspection :

a. Visual Inspection & Functional Test of GENERATOR

1- General Data	
Equipment Type	GENERATOR
Manufacturer	ASHOK LEYLAND
Model	VEPL-125-CDP
Serial No.	SG-348-125



BUREAU
VERITAS

INSPECTION REPORT

NO. R104200806.03

☐ Interim
☒ Final

BV Job nr: KHO.IVS.17.028

3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check operating pressure gauges	Pass	Found good condition.
4. Check air filter	Pass	Found good condition.
5. Electrical,(conduct general inspection of electric cord/plug.	Pass	Found good condition.
6. Check belt drive system totally enclosed (front,back,top & sides)	Pass	Found good condition
7. Check air hoses connection and fittings	Pass	Found good condition.

➤ Conclusion:

The found in good condition at the time of Inspection.

Inspected by:

Mohamed ALhomoud

IVS- Inspector

Date of issue: 10 AUG ,2020

Inspection centre: BUREAU VERITAS ALKHOBAR



Checked by:

IVS- Team Leader