



الشركة العالمية لخدمات التفتيش المحدودة  
**UNIVERSAL INSPECTION CO. LTD.**

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



## **CERTIFICATE OF INSPECTION**

**Certificate No: UIC/20221694**

**Customer :** Sudhir Equipment Rental Company

**Address :** Dammam, Kingdom of Saudi Arabia

**Description :** **Generator**

**Make :** N/A

**Model :** PI250C

**Serial No :** B19PI503865

**ID. No. :** SG-357-250

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL&FUNCTIONAL INSPECTION only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

**Date of Inspection :** 13-Feb-2022

**Due Date :** 12-Feb-2023

**Additional Certification**

**Sticker Number:** 56973

**Inspected By:**



**Industrial Inspector**



**Approved By:**

**QA/QC Engineer**

P.O. Box No. 2072, Jubail - 31951, K.S.A.  
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881  
Tel.: +966 13 367 0515

[www.ui.com.sa](http://www.ui.com.sa)

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية  
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤  
هاتف ٥١٥ ١٣ ٣٦٧ +٩٦٦



**Certificate No: UIC/2022 1694****Specification:**

|                    |   |            |   |                    |   |          |
|--------------------|---|------------|---|--------------------|---|----------|
| Rated Power in kW  | : | 200 KW     | - | Rated Power in kVA | : | 250kVA   |
| Rated Power Factor | : | 0.8        | - | Speed              | : | 1800 Rpm |
| Rated Voltage      | : | 400 Volts  | - | Rated Frequency    | : | 60 Hz    |
| Excitation Current | : | 2.9 Amps   | - | Excitation Voltage | : | 79       |
| Phase              | : | 3 Phase    |   | Engine Make        | : | Cummins  |
| Engine Model       | : | QSB7-G5    |   | Engine No          | : | 84847400 |
| Alternator No.     | : | N181396305 |   |                    |   |          |

**Reference Standards**

|                         |   |                         |
|-------------------------|---|-------------------------|
| BS 5000 Part 3 IEC 34-1 | : | Nema MG 1-3L ISO 8528-3 |
|                         | : | BSEW 60034-1            |

**Inspection and Test:**

|                      |   |              |   |                      |   |              |
|----------------------|---|--------------|---|----------------------|---|--------------|
| Internal Visual Test | : | Satisfactory | - | General Surface Test | : | Satisfactory |
| Compressor Shut-Down | : | Satisfactory |   |                      |   |              |

**Comments & Recommendations:**

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.

Remember - Safety always comes first


Inspected By:



Industrial Inspector



Approved By:

  
QA/QC Engineer