



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/YAN/20162846

Customer : SUDHIR GENSETS LIMITED

Address : Umluj, Kingdom of Saudi Arabia.

Description : Diesel Soundproof Generator

Make : Cummins

Model : P1250C

Serial Number : K18PI503568

ID. Number : SG-361-250

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 16-Feb-2021

Due Date : 15-Feb-2022

Additional Certification

Sticker Number: 36137

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦

هاتف ٠٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/YAN/20162846**Specification:**

Standby Power	:	250	Rated Speed (r/min)	:	1800
Voltage	:	220 V	Current	:	598
Rated Frequency	:	60 Hz	Prime power	:	228

Engine Specification:

Manufacture	:	Cummins
Serial Number	:	OSB7G5-84495534
Alt Serial No.	:	N18H322727

Reference Standards

- BS 5000 Part 3 IEC 34-1
- Nema MG 1-3L ISO 8528-3

Inspection and Test:

Internal Visual Test	:	Satisfactory	- General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
9. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer