

BUREAU
VERITAS

INSPECTION REPORT

NO. R115200217.01

☐ Interim
☒ Final

BV Job nr: KHO.INI.19.206.SA.

PROJECT: Third Party Inspection for GENERATOR	Ref: KHO.INI.19.206.SA
BV Client: Sudhir Rentals	P/o nr: N/A (client to BV)
Manufacturer ; CUMMINS	

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	Owner ID No.:	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR	VepI-2017/18-0096	SG-208-40	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No

Title	Reference n°	Rev.	Approved by	Date
EQUIPMENT DATA SHEET	-	-	CUMMINS	-

INSPECTIONS :

Inspection place & Date or Period:Sudhir Rental Warehouse,
FEBRUARY, 17, 2020Stage of inspection :

- ☐ Before manufacturing
☐ During manufacturing
☒ Final
☐ Packing

Type of inspection:

- ☐ Pre-inspection meeting
☐ Document and QC record review
☒ Visual examination, checks
☐ Witnessing tests
☐ Manufacturing progress status
☐ Vendor assessment
☒ Final inspection
☐ Packing

(for details see continuation sheet)

Stamping:☒ No☐☐Results of inspection : ☒ Satisfactory ☐ UnsatisfactoryNon Conformities Reports (NCR):

o NCR's issued during reported period : N/A

o List of outstanding NCR's : N/A

Main Conclusions & Remarks: (for details see continuation sheet)

Third party visual inspection and functional test of one unit of Generator was carried out and found satisfactory at the time of Inspection.

Valid Sticker Number : LTF-S-01-15423**Next visit scheduled:** FEB 16, 2021

BUREAU
VERITAS

INSPECTION REPORT

NO. R115200217.01

☐ Interim
☒ Final

BV Job nr: KHO-INI.19.206.SA

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS Department at the Request of **Sudhir Rental Co.** on the purpose of Third Party Inspection of One Diesel Soundproof Generator.

2. Attendees :

- Mr. Mahtab Khan

3. Scope of Inspection :

Visual Inspection & Functional Test of Generator.

1- General Data	
Equipment Type	Diesel Soundproof Generator
Manufacturer	CUMMINS
Model	VEPL-40-CDP
Serial No.	VEPLI-2017/18-0096
Owner ID No	SG-208-40
RPM	1800
FREQUENCY	60 HZ



BUREAU
VERITAS

INSPECTION REPORT

NO. R115200217.01

☐ Interim
☒ Final

BV Job nr: KHO-INI.19.206.SA

3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check engine oil level (check for proper oil level)	Pass	Found good condition.
4. Check for Pressure Gauges, all fittings for any damage	Pass	Found good condition.

➤ **Conclusion:**

The Generator was found satisfactory and in good running condition at the time of Inspection.

Inspected by:

AHMED TAHER
IVS-B&F Inspector

Checked by:

IVS Team Leader

Date of issue: FEB 17, 2020

Inspection centre: BUREAU VERITAS ALKHOBAR