


☐ Interim
☒ Final

INSPECTION REPORT

NO. R115200429.05

BV Job nr: KHO.INI.19.206.SA.

PROJECT: Third Party Inspection for GENERATOR	Ref: KHO.INI.19.206.SA
BV Client: Sudhir Rentals	P/o nr: N/A (client to BV)
Manufacturer: CUMMINS	

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	Owner ID No	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST OF GENERATOR	C20PI505347	SG-435-250	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: ☐ Yes ☐ No

Title	Reference n°	Rev.	Approved by	Date
EQUIPMENT DATA SHEET	PI250C	-	CUMMINS	-

INSPECTIONS :Inspection place & Date or Period:Sudhir Rental Warehouse,
APR , 29 , 2020Stage of inspection :

- ☐ Before manufacturing
☐ During manufacturing
☒ Final
☐ Packing

Type of inspection:

- ☐ Pre-inspection meeting
☐ Document and QC record review
☒ Visual examination, checks
☐ Witnessing tests
☐ Manufacturing progress status
☐ Vendor assessment
☒ Final inspection
☐ Packing

(for details see continuation sheet)

Stamping:
☒ No ☐ ☐
Results of inspection : ☒ Satisfactory ☐ UnsatisfactoryNon Conformities Reports (NCR):

o NCR's issued during reported period : N/A

o List of outstanding NCR's : N/A

Main Conclusions & Remarks: (for details see continuation sheet)

Third party visual inspection and functional test of one unit of Generator was carried out and found satisfactory at the time of Inspection.

Valid Sticker Number : LTF-S-01-20585**Next visit scheduled:** APR ,28, 2021

BUREAU
VERITAS

INSPECTION REPORT

NO. R115200429.05

☐ Interim
☒ Final

BV Job nr: KHO-INT.19.206.SA

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS Department at the Request of **Sudhir Rental Co.** on the purpose of Third Party Inspection of One Diesel Soundproof Generator with

2. Attendees :

3. Mr. Mahtab Khan and Mr.RAJESH

4. Scope of Inspection :

Visual Inspection & Functional Test of Generator.

1- General Data

Equipment Type	Generator Power
Manufacturer	CUMMINS
Model	PI250C
Serial No.	20PI505347
Owner ID No	SG-435-250
Alternator Serial Number	84910281
Frequency	50/60Hz
RATING	225KVA / 200KW



BUREAU
VERITAS

INSPECTION REPORT

NO. R115200429.05

☐ Interim
☒ Final

BV Job nr: KHO-INI.19.206.SA

3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Previous Inspection Certificate)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check air filter and engine oil level	Pass	Found good condition.
4. Electrical, thorough visual inspection of wiring and connection cable termination, corrosion, damage	Pass	Found good condition.
5. Prime mover / Generator (Check for debris, foreign objects, looser broken fittings; check guards and components; look for any unusual condition of vibration, leakage, noise, temperature or deterioration.	Pass	Found good condition.
6. Check engine drive belts, fan coupling device-tension wear, for cracking, and damage.	Pass	Found good condition.
7. Check emergency stop button.	Pass	Found good condition.

➤ **Conclusion:**

The Generator was found satisfactory and in good running condition at the time of Inspection.

Inspected by:

AHMED TAHER
IVS-B&F Inspector



Checked by:

IVS Team Leader

Date of issue: APR 30, 2020

Inspection centre: BUREAU VERITAS ALKHOBAR