



INSPECTIONS

مؤسسة جبال هيمالايا للفحص

JABAL HEMALAYA FOR INSPECTIONS

Certificate of Thorough Visual and Functional Examination of
Manlift (MEWP)

Certificate No: JHI-1912-25-C5

Date of Inspection: 17-03-2025

Name of the owner company:

SUDHIR EQUIPMENT RENTAL COMPANY

Location:

KAEC-SAABAR-KSA

Equipment Details:

MOBILE ELEVATING WORK PLATFORM – TELESCOPIC BOOM LIFT (MEWP)

Type: DIESEL POWERED TELESCOPIC BOOM PLATFORM LIFT

Reference Regulations:

SASO-ISO-18893, BS EN 280-1 & 2 : 2022

Maker & Date of Manufacture:

ZHEJIANG DINGLI MACHINERY CO.,LTD & 2025

Traffic Plate No:

N/A

Owner No.

S16AD-2242

Model No.

BA16CRT2

Chassis No. / Serial No.

BARC024L00739

Sticker No:

005131

Max. Platform Height.

16.27m

Max. Horizontal Reach.

N/A

Max. Rated Capacity(SWL): 320Kg (2 persons + Hand Tools)

Description of Test:

Platform Size:5.17x2.44x2.58m

Note: Visual and Functional Test Were Satisfactory.

Date of Last Examination

N/A

Date of Next Examination

16-09-2025

RECOMMENDATION / REMARKS

At the time of inspection, the equipment was found satisfactory.

IMAGES FOR MANLIFT



*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: M.SHEIK ALLAVUDEEN

Surveyor's Name:

KHAIF

Authorized Signature:

Surveyor's Signature:

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, transporter or operator of any warranty, express or implied, and Jabal Hemalaya For Inspections liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall Jabal Hemalaya For Inspections nor their Engineers be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by Jabal Hemalaya For Inspections and which are covered only by this Certificate. Any person not a party to the contract pursuant to which this document is delivered may not assert claim against Jabal Hemalaya For Inspections for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of Jabal Hemalaya For Inspections.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (Jabal Hemalaya) will not be held liable for any damage/losses associated to the equipment/material

Address: Est. Jabal Hemalaya for Inspections, Saudi Arabia, Riyadh, Al Malaz Dist. Po. 12831
CR No: 1010927177, Tel: 0112334900, Email: info@jhinspection.com, www.jhinspection.com

Annex to Certificate of Thorough Examination

Certificate No.: JHI-1912-25-C5

Date of Inspection: 17-03-2025

No.	DESCRIPTION	CONDITION
1.	Description	Satisfactory
2.	Equipment documents	Satisfactory
3.	Identification on control levers	Satisfactory
4.	Reflective tape and markings	Satisfactory
5.	Working platform	Satisfactory
6.	Electrical system	Satisfactory
7.	Hydraulic system	Satisfactory
8.	Tires & wheels / tracks	Satisfactory
9.	Power unit control panel – upper	Satisfactory
10.	Power unit control panel – lower	Satisfactory
11.	Over load warning	Satisfactory
12.	Emergency descent	Satisfactory
13.	Brakes	Satisfactory
14.	Battery condition	Satisfactory
15.	Horns	Satisfactory
16.	Fire extinguisher	Satisfactory
17.	Over all body condition	Satisfactory
COMMENTS: At the time of inspection, the equipment was found satisfactory.		

Surveyor's Name: KHAIF



Surveyor's Signature: 