



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/YAN/20179158

Customer : Sudhir Rental Co.

Address : Yanbu, Kingdom of Saudi Arabia.

Description : Diesel Generator

Make : VARADA

Model : 625-KVA

Serial No : VEPL/2024-25/40

Equipment No : SG-993-650

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 24-Oct-2024

Due Date: 23-Oct-2025

Additional Certification

Inspected By:



Industrial Inspector



Sticker Number: UIC/INS/202615

Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa



ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ١٣ ٩٦٦

SCertificate No: UIC/YAN/20179158**Specification:**

Rated Voltage : 400V - Rated Frequency : 60 Hz
Rated KW : 500 - Mfg. Year : 2024

Reference Standards:

: BS 5000 Part 3 IEC 34-1
: Nema MG 1-3L ISO 8528-3
: BSEW 60034-1

Inspection and Test:

Internal Visual Test : Satisfactory - General Surface Test : Satisfactory
Compressor Shut-Down : Satisfactory

Comments & Recommendations:

The Diesel Generator was found to be of good working condition and reliable for safe operation.


- 1. Do not exceed the capacity of the Diesel Generator.*
- 2. Inspect the Diesel Generator regularly for damage before every use.*
- 3. Check oil level before operation and moisture at outlet of the Diesel Generator.*
- 4. Check the condition of the nozzles regularly.*
- 5. Check the condition of Radiator in equal interval.*
- 6. Check the operating characteristic before start the Generator.*
- 7. Stop the engine before opening or removing engine covers.*
- 8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.*

9. Remember - Safety always comes first!

Inspected By:

Industrial Inspector



Approved By:

QA/QC Engineer