



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION

Certificate No: UIC/ALH/2028112

Customer : Sudhir Equipment Rental Company

Location : Jafurah, Kingdom of Saudi Arabia

Description : Generator

Make : Varada Energies Pvt. Ltd.

Model : VEPL-60-CDP

Serial No : VEPL/2024-25/77

ID NO : SG-1017-60

Alternator No : G22G300170

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 28-Dec-2024

Due Date: 27-Jun-2025

Additional Certification

Sticker Number: 209545

Inspected By:

Industrial Inspector

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

Approved By:

QA/QC Engineer

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦

هاتف ٠٥١٥ ١٣ ٩٦٦

Certificate No: UIC/ALH/2028112**Specification:**

AVR	:	SX 460	-	Speed	:	1800 RPM
Rated Power	:	62.5 KVA	-	PF	:	0.8
Ambient Temp.	:	40°C	-	Frequency	:	60 Hz
Current	:	87 Amps	-	Ins.Class	:	H
Phases	:	3	-	Voltage	:	400 V
Rated Current	:	128 Amps	-	Mass	:	2570 Kg

Inspection and Test:


Electrical power supply	:	Satisfactory
Electrical Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory

Comments & Recommendations:

The **Generator** was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of Radiator in equal interval.
4. Check the condition of Control panel.
5. Check the operating characteristic before start the **Portable Generator**.
6. Stop the engine before opening or removing engine covers.
7. **Remember – Safety always comes first!**


Inspected By:



Industrial Inspector



Approved By:



QA/QC Engineer