



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20221190

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia

Description : Generator

Make : ASHOK LEYLAND

Model Number : VEPL-62.5-CDP

Serial No : 2017SVTPL005

ID. No. : SG-115-60

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 09-NOV-2022

Due Date: 08-MAY-2023

Additional Certification

Sticker Number: 71709

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

Certificate No: UIC/RIY/20221190**Specification:**

Capacity Kva	:	60.0 KVA	-	Mass	:	1770 Kg
Speed	:	1800 Rpm	-	Rated Amps	:	71 A
Rated Power Factor:	:	0.8	-	Rated Frequency	:	60 Hz
Set Performance	:	H	-	Rated Voltage	:	400 Volts
Phase	:	3	-	INS Class	:	H
Engine Make	:	Ashok Leyland	-	Engine Model	:	AL4DTG3
Engine Serial No:	:	HXHM429034	-	Engine Power	:	50 KW
Engine Speed	:	1800 Rpm	-	Engine MFG	:	24.11.2017

AC Generator:

Make	:	Stamford	Type	:	S1L2-Y1
Serial Num	:	G17K487963	Engine Speed	:	1800

Inspection and Test:

Internal Visual Test	:	Satisfactory	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer