



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20221356

Customer : Sudhir Equipment Rental Company.

Address : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : Varada Energies

Model : AL4DTG3

Serial Number : G16L517991

ID. Number : SG-119-60

Capacity : 62.5 KVA/50 kW

This is to certify that the device detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 26-NOV-2022

Due Date : 25-MAY-2023

Additional Certification

Sticker Number: 75780


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦ +٩٦٦

Certificate No: UIC/RIY/20221356**Specifications:**

Rated Power in kW	:	50 kW	-	Rated Power in kVA	:	62.5 kVA
Rated Power Factor	:	0.8	-	Mass Weight	:	N/A
Rated Voltage	:	110-400Volts	-	Rated Frequency	:	60 Hz
Speed	:	1800 Rpm	-	Phase	:	3 Phase
Current	:	90.2 Amps				

Engine Specifications:

Engine Make	:	Ashok Leyland	-	Engine Model	:	AL4DTG3
Engine Serial No.	:	GWHM 433449	-	Alt Serial No.	:	G16L517991

<u>Reference Standards</u>	:	BS 5000 Part 3 IEC 34-1
	:	Nema MG 1-3L ISO 8528-3
	:	BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval..
6. **Remember - Safety always comes first!**

Inspected By:

2
INSPECTOR
Industrial Inspector



Approved By:

QA/QC Engineer