

VARADA ENERGIES PVT LTD.

ENGINE TEST CERTIFICATE

This is to certify that Engine Model...AL6DTIG4

Serial Number HFHM 408148 was tested using

Diesel as Per ISO-3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is 218 H.P. @ 1800 R.P.M.



A handwritten signature in blue ink, consisting of a stylized 'V' followed by a cursive flourish.

Product Conformance

VARADA ENERGIES PVT LTD., Dist - Pune

Works: Land+Building/Sheet No-3, Milkat No-950 & GAT No- 712 / 713, Pune Satara Road, Velu Phata, Village- velu, Tehsil- Bhore, Dist - Pune.

TEST CERTIFICATE

FOR

SALIENT POLE, SELF EXCITED/ PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No -N17A020409

Type Test has been conducted on similar design machine

STANDARDS- Generator conforms to BS 5000 : Part-3, IS 4722

Tested in accordance with BS EN 60034-1

Rotor dynamically balanced to BS ISO 1940-1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR

FRAME	AVR : SX460	AVR MAKE- STAMFORD	ENCLOSURE : IP 23	PHASE : 3
RATED KVA- 160	RATED VOLTS : 400	RATED AMPS :	FREQUENCY : 60	WIRE : 4- wire
POWER FACTOR- 0.8	STR CONN : Star	STAR WINDING : 311	RATING : CONTINUOUS	
EXC. VOLTS- 58	EXC. AMPS : 2.3	AMB TEMP : 40		

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION : U-V-W

WINDING	COLD RESISTANCE Ohm (+/-10) AT 20 DEG CEN (MAX VALUES)	IN	INSULATION RESISTANCE (M-Ohm)	HV TEST 2 KV FOR 1 MIN	INSULATION CLASS
STATOR	0.05566		2+	OK	H
ROTOR	1.617		2+	OK	H

REGULATION TEST

FREQ	VOLTS	AMPS	KVA	PF	KW	EXC VOLT	EXC AMP	% LOAD
61.8	401	0	0	0	0	11	0.45	0
61.00	399	177.5	160	0.8	128.3	58.0	2.3	100

REGULATION + (N.L. VOLTAGE -F.L. VOLTAGE / RATED VOLTAGE) * 100=0.34 %

ITEM DESCRIPTION : AC GENERATOR UC27.4.F.1.311.2..11.5..SX-460. BLACK RAL9011

DATE	JOB NO-	AUTHORISED SIGNATORY
------	---------	----------------------

CERTIFICATE OF CONFORMITY
QUALITY SYSTEM APPROVAL


FRAME SIZE : UC274F1

SERIAL NUMBER: N17A020409

KVA : 160

AUTHORISED SIGNATORY Q.C

ELECTRICAL TEST - KHUSIYAL



MANUFACTURED DATE : 31.03.2017

FINAL INSPECTION - MOHAN