

VARADA ENERGIES PVT LTD.

ENGINE TEST CERTIFICATE


This is to certify that Engine Model...AL6DTIG4

Serial Number HGHM 400910 was tested using

Diesel as Per ISO-3046 Standard.

Corrected Full Load B.H.P. to N.T.P. conditions as per the

Test standard is 218 H.P. @ 1800 R.P.M.



A handwritten signature in black ink, consisting of a stylized 'V' followed by a flourish.

Product Conformance

VARADA ENERGIES PVT LTD., Dist - Pune

Works: Land+Building/Slated No-3, Milkat No-950 & GAT No- 712 / 713, Pune Satara Road, Velu Phata, Village- velu, Tehsil- Bhor, Dist - Pune.

TEST CERTIFICATE

FOR

SALIENT POLE,SELF EXCITED/ PMG EXCITED AND SELF REGULATED AC GENERATOR

Machine No -N17A010342

Type Test has been conducted on similar design machine

STANDARDS- Generator conforms to BS 5000 : Part-3, IS 4722

Tested in accordance with BS EN 60034-1

Rotor dynamically balanced to BS ISO 1940-1

ROUTINE TEST CERTIFICATE FOR BRUSHLESS AC GENERATOR

FRAME	AVR : SX460	AVR MAKE- STAMFORD	ENCLOSURE : IP 23	PHASE : 3
RATED KVA- 160	RATED VOLTS : 400	RATED AMPS :	FREQUENCY : 60	WIRE : 4- wire
POWER FACTOR-0.8	STR CONN : Star	STAR WINDING : 311	RATING : CONTINUOUS	
EXC. VOLTS- 58	EXC. AMPS : 2.3	AMB TEMP : 40		

FOR 3 PHASE SEQUENCE LOOKING FROM DRIVE END FOR CLOCKWISE ROTATION : U-V-W

WINDING	COLD RESISTANCE Ohm (+/-10) AT 20 DEG CEN (MAX VALUES)	IN	INSULATION RESISTANCE (M-Ohm)	HV TEST 2 KV FOR 1 MIN	INSULATION CLASS
STATOR	0.05566		2+	OK	H
ROTOR	1.617		2+	OK	H

REGULATION TEST

FREQ	VOLTS	AMPS	KVA	PF	KW	EXC VOLT
62	400	0	0	0	0	11
61.50	397	177.9	160	0.8	127.8	58.0

REGULATION + (N.L. VOLTAGE -F.L. VOLTAGE / RATED VOLTAGE) * 100=0.34 %

ITEM DESCRIPTION : AC GENERATOR UC27.4.F.1.311.2..11.5..SX-460. BLACK RAL9011

DATE	JOB NO-	AUTHORISED SIGNATORY
------	---------	----------------------

CRTIFICATE OF CONFORMITY
QUALITY SYSTEM APPROVAL

FRAME SIZE : UCJ274F1

SERIAL NUMBER : N17A010342

KVA : 160

MANUFACTURED DATE : 03.04.2017

AUTHORISED SIGNATORY Q.C

ELECTRICAL TEST - KHUSIYAL

FINAL INSPECTION - MOHAN

