



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20230973

Customer : Sudhir Equipment Rental Company.

Address : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : Sudhir Power

Model : CS125D5P

Serial No : 1704B272

Id No : SG-129-125

Capacity : 125 KVA

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 27-MAY-2023

Due Date : 26-MAY-2024

Additional Certification

Sticker Number: 94561

Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/RIY/20230973**Specification:**

Rated Power in KVA	:	125 KVA
Rated Power in KW	:	100 Kw
Rated Voltage	:	400 Volts
Frequency	:	60 Hz
Current	:	174 Amps

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.


1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of the nozzles regularly.
4. Check the condition of Radiator in equal interval.
5. Check the operating characteristic before start the Generator.
6. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
7. Remember - Safety always comes first!

Inspected By:


Industrial Inspector



Approved By:


QA/QC Engineer