



CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF FORKLIFT

Cert. No.: 2007111	Date of Examination: 10/08/2025	Sticker No.: 01-82427
---------------------------	--	------------------------------

Name & address of owner of the equipment		Sudhir Equipment Rental Company
Inspection requested by		Sudhir Equipment Rental Company
Place of inspection		Dammam Yard
Type of inspection		TEST & THOROUGH EXAMINATION
Relevant regulation / Standard		ANSI B56.1
Date of previous inspection / load test		Not Applicable
Identification & Description of the Equipment	Manufacturer name	Hangcha Group
	Model / Year	CPCD30-AW10
	Serial number	14BE40123
	Owner ID / Registration number	S3FLT-149
	Rated Capacity (SWL)	3 Ton
	Nature of power	Diesel
	Height of Lift	4500 mm
	Counterweight (mass)	Standard from Manufacturer

Description of test:

- Visual inspection followed by full functional test was carried out.
- And Found No Defects And Satisfactory At The Time Of Inspection

TEST LOAD

S.W.L.

Note: "This certificate does not cover the use of the equipment for Personnel/Man riding purposes".

Result of Examination:

The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

Next Proof Load Test Due: or After Major Repair/Modifications

Next Inspection Due is on or before: 09/02/2026

Issued at Al Khobar on 10/08/2025
Inspector to Bureau Veritas
Signature:

Reviewed by
Signature:





Name: Mohamed Elsabry
Position: Inspector

Name: ABDULLAH SHEHRI
Position: Operations Manager

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



CHECKLIST OF TEST & THOROUGH EXAMINATION OF FORKLIFT

Cert. No.: 2007111	Date of Examination: 10/08/2025
---------------------------	--

DESCRIPTION	CONDITION/REMARKS
1. Mast Structure	Satisfactory
2. Backrest steel structure	Satisfactory
3. Guide Rollers (Inner)	Satisfactory
4. Guide Rollers (Outers)	Satisfactory
5. Load Fork Arms	Satisfactory
6. Fork arms securing devices	Satisfactory
7. Chain - Condition	Satisfactory
8. Chain Anchors – Mast	Satisfactory
9. Chain Anchors – Carriage	Satisfactory
10. Hoisting Cylinders & Rams	Satisfactory
11. Tilting Cylinders & Rams	Satisfactory
12. Steering Cylinders & Rams	Satisfactory
13. Fork shifting Cylinders & Rams	Satisfactory
14. Hydraulic Hoses of Hoist Rams	Satisfactory
15. Hydraulic Hoses of Tilt Rams	Satisfactory
16. Hydraulic Hoses of Steering Rams	Satisfactory
17. Hydraulic Hoses of Fork shifting Rams	Satisfactory
18. Breaking / Holding	Satisfactory
19. Cab Structure integrity	Satisfactory
20. Tires	Satisfactory
21. Towing Pin	Satisfactory
22. Forklift controls	Satisfactory
23. Power Unit	Satisfactory
24. Hydraulic system	Satisfactory
25. Batteries	Satisfactory
26. Parking Brakes	Satisfactory
27. Reverse Alarm	Satisfactory
28. Rotating warning Light	Satisfactory
29. Fire Extinguisher	Satisfactory
30. Lights	Satisfactory

Notes: -

Next Proof Load Test Due: or After Major Repair/Modifications	Next Inspection Due is on or before: 09/02/2026
--	--

Inspector to Bureau Veritas
Signature:



Name: Mohamed Elsabry
Position: Inspector

