



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

CERTIFICATE NO: UIC/JED/20139415

Customer : SUDHIR EQUIPMENT RENTAL COMPANY.

Address : JEDDAH – KINGDOM OF SAUDI ARABIA.

Description : TOWER LIGHT

Manufacturer : WACKER NEUSON

Model No. : LTS8K

Serial No. : 18201655

ID. No. : STL-017

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for VISUAL INSPECTION & FUNCTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 19-DEC-2023

Due Date: 18-DEC-2024

Additional Certification

Sticker Number: 107267

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O.Box No.2072, Jubail-31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف : +٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس : +٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف : +٩٦٦ ١٣ ٣٦٧ ٠٥١٥

CERTIFICATE NO: UIC/JED/20139415**Specifications:**

Light coverage	:	4200 m ²	Lamps	:	LED
Mast type	:	Manual	Power source	:	Diesel
Total width	:	1390 mm	Engine type	:	Kubota D1105
Total height	:	2560 mm	No. of cylinders	:	3
Mast height	:	8.5 m	Operating weight	:	820 kg
Total length	:	22560 mm	Frequency	:	60 Hz
Voltage	:	230 V	Operating time	:	171

Lighting:

Light Type	:	(4) LED Lights 250W, 350W
Lamp Type	:	4 x 350W LED Light 4x x 250W LED Light

Comments & Recommendations:

The **Mobile Light Tower** was found to be of good working condition and reliable for safe operation.

1. On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
2. Inspect the Mobile Light Tower regularly for damage before every use.
3. Always understand the operating procedure before using Mobile Light Tower.
4. Remember - Safety always comes first!

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer