

BUREAU
VERITASInterim
Final

INSPECTION REPORT

NO. R109210310.3

BV Job nr: KHO.INI.21.09.SA

PROJECT: Third Party Inspection for TOWER LIGHT	Ref: KHO.INI.18.002.SA.
BV Client: SUDHIR	P/o nr: N/A (client to BV)
Manufacturer: WACKER NEUSON	

SUPPLY / SUBJECT OF INSPECTION	SN / TAG Nr	QTY
VISUAL EXAMINATION AND FUNCTIONAL TEST FOR TOWER LIGHT	STL-053 18201828	1

DOCUMENTS OF REFERENCE : See continuation sheet for additional documents: Yes No

Title	Reference n°	Rev.	Approved by	Date
EQUIPMENT DATA SHEET	-	-	-	-

INSPECTIONS : <u>Inspection place & Date or Period:</u> SUDHIR Yard March 10, 2021 <u>Stage of inspection :</u> Before manufacturing During manufacturing ➤ Final Packing <u>Type of inspection:</u> Pre-inspection meeting Document and QC record review Visual examination, checks Witnessing tests Manufacturing progress status Vendor assessment ➤ Final inspection Packing (for details see continuation sheet) <u>Stamping:</u> No		Results of inspection : Satisfactory Unsatisfactory <u>Non Conformities Reports (NCR):</u> ☐ NCR's issued during reported period : N/A ☐ List of outstanding NCR's : N/A <u>Main Conclusions & Remarks:</u> (for details see continuation sheet) Third party visual inspection and functional test of one unit of TOWER LIGHT was carried out and found satisfactory at the time of Inspection. Valid Sticker Number : 20-25541 Next visit scheduled: MARCH 09,2022
--	--	--



**INSPECTION REPORT****NO. R109210310.3**Interim
Final

BV Job nr: KHO-IVS-21.09.SA

Description of the inspections carried out:**1. Introduction:**

The undersigned surveyor to Bureau Veritas acting within the scope of work along with the General condition which Regulate the intervention of the society IVS-Lifting/B&F Department at the Request of **SUDHIR** on the purpose of Third Party Inspection of One **TOWER LIGHT** with Serial Number: **18201828**

2. Attendees :

- Mr. Mahtab

3. Scope of Inspection :

a. Visual Inspection & Functional Test of **TOWER LIGHT**

1- General Data

Equipment Type	TOWER LIGHT
Manufacturer	WACKER NEUSON
Serial No.	18201828
Model :	LTS4K



Interim
Final

INSPECTION REPORT

NO. R109210310.3

BV Job nr: KHO-IVS-21.09

3- Inspection and Test Results

Acceptance criteria	Result	Remarks
1. Document review (Original Declaration of Conformity)	Pass	Available
2. Visual inspection of Unit-leaks, wear, damage, loose connection/components, corrosion.	Pass	Found good condition.
3. Check engine oil level (check for proper oil level)	Pass	Found good condition.
4. Check for Descending and Leveling output, Rated current(DCA), Rated voltage(DCV), Rated duty cycle(%)	Pass	Found good condition.
5. Check for Accessorial Receptacle	Pass	Found good condition.

➤ Conclusion:

The **TOWER LIGHT** found in good running condition at the time of Inspection.
Provide Inspection reports copy for site assessments.

Inspected by:

Checked by:

MOHAMED OMARA
IVS - Inspector



IVS- Team Leader

Date of issue: MARCH 11, 2021

Inspection centre: BUREAU VERITAS ALKHOBAR