



REPORT OF A THOROUGH EXAMINATION

Issue Date: 08-Aug-2026

Certificate Number: ECI/SA/C-04969/26 Rev. No: 00	Report Number: 136347	Sticker Number: 112762
Date of Thorough Examination: 05-Aug-2026	Date of Expiration: 04-Feb-2027	S.O.#: 051 Ref.#: N/A

Client: SUDHIR EQUIPMENT RENTAL COMPANY	Address of Premises at Which the Examination Was Made: DAMMAM
---	---

Description and Identification of the Equipment:	Load Test Detail	Safe Working Load(s)	Applied Load(s)
Equipment / Type : INDUSTRIAL EQUIPMENT / GENERATOR Location of the Equipment : RIYAZ SITE, JUBAIL Equipment ID No : SG-1113-750 Equipment Serial No : VEPL/2024-25/218 Model : VEPL-750-CDP Manufacturer / Date of Manufacture : VARADA Applied Standard : ISO 8528-13 : 2016	N/A	700 kVA	N/A

Examination after installation / In-Services		Was the Examination carried out Within an interval of					
☐ Initial ☒ Periodic Inspection ☐ Re-Inspection after Major Repair / Modification Or Overhaul		☐ 3 Months ☒ 6 Months ☐ 12 Months ☐ After the exceptional circumstances					
Additional Information about the equipment and Information / Description of the Parts / attachments with the equipment. N/A							
Description of the Load Test : N/A							
Pre Load Test NDT done by : N/A		% of Load Applied : N/A		Post Load Test NDT done by : N/A			
Result				PASS	☒	FAIL	
Is the above a defect which is of immediate danger to persons?				YES		NO	☒
Is the above a defect which is not yet but could become a danger to persons?				YES by :		NO	☒
Particulars of any repair, renewal or alteration required to remedy the defect identified above: N/A							
Is this equipment safe to operate?				YES	☒	NO	

Note: We thus attest that the aforementioned equipment has undergone a thorough Visual Inspection and /or Functional Test conducted by a qualified inspector in accordance with Engineering Corner for Inspection (E.C.I.) procedure / local / international standards.

Liability: The client or this assignee or supervisor in interest agrees to identify and hold harmless **Engineering corner for inspection Co.Ltd.** from and against any all claims, demands, lawsuits or actions for damages including legal fees to persons and/or property tangible, intangible or otherwise which may be against, **Engineering corner for inspection Co.Ltd.** incidental to, arising out of or in connection with the work to be done, services to be performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of **Engineering corner for inspection Co.Ltd.** its directors, others, employees or sub-contractors.

Inspected by: A.Muhammad Raseen Signature:	Approved & Reviewed By: UMER ALI KHAN 	QR Code:
---	---	--------------

	Engineering Corner for Inspection Company Limited INSPECTION CHECKLIST Electric Generator	Doc. No.	ECIR - LFT - 108
		Rev. No.	02
		Rev. Date	17-FEB-2026
		Page No.	2 of 3

Issue Number : 02 & Issue Date : 03-FEB-2020

Equipment Owner	SUDHIR EQUIPMENT RENTAL COMPANY /	Report No. & Date	136347 05-Aug-2026
Manufacturer / Year	VARADA	Location	RIYAZ SITE, JUBAIL
Type / Model	INDUSTRIAL EQUIPMENT / GENERATOR / VEPL-750-CDP	Equipment ID. No.	SG-1113-750
Inspection Date	05-Aug-2026	Equipment Sr. No.	VEPL/2024-25/218
Inspector Name	A.Muhammad Raseen	Capacity / SWL	700 kVA
Standard	ISO 8528-13 : 2016	Expiration Date	04-Feb-2027

Item No	ITEM NAME	PASS	FAIL	N/A	Item No	ITEM NAME	PASS	FAIL	N/A
DOCUMENTATION					17	Terminal connections tight and corrosion-free	☒		
1	Manufacturer documents / OEM certificates	☒			18	Grounding and bonding connections secure	☒		
2	Previous inspection report or certificates	☒			19	Control panel clean, labeled, and functional	☒		
3	Installation and commissioning records	☒			20	Circuit breakers and protective devices operational	☒		
4	Electrical test certificates	☒			21	Voltage regulator and AVR functioning correctly	☒		
5	Maintenance and service logs	☒			22	Excitation system (if applicable) operational	☒		
RATINGS AND MARKINGS					FUEL AND ENGINE SYSTEMS				
6	Manufacturer name / Trade mark visible	☒			23	Fuel tank secure, clean, and free from leaks	☒		
7	Model and serial number legible	☒			24	Fuel lines and filters clean and unobstructed	☒		
8	Voltage, current, and frequency ratings marked	☒			25	Oil level and condition within specification	☒		
9	Power rating (kVA/kW) clearly labeled	☒			26	Coolant level and condition adequate	☒		
10	IP rating and environmental compliance marked	☒			27	Air filter clean and unrestricted	☒		
PHYSICAL AND STRUCTURAL COMPONENTS					28	Battery condition and charge level acceptable	☒		
11	Generator enclosure free from damage, corrosion, or leaks	☒			SAFETY AND WARNING DEVICES				
12	Mounting points and base secure and undamaged	☒			29	Emergency stop button accessible and functional	☒		
13	Cooling system (radiator, fan) clean and operational	☒			30	Alarms and warning indicators operational	☒		
14	Exhaust system secure and free from leaks	☒			31	Automatic start/stop system functional	☒		
15	Vibration isolators and mounts intact and secure	☒			32	Load testing performed and recorded	☒		
ELECTRICAL AND SYSTEM					33	Remote monitoring/control system functional (if installed)			☒
16	Wiring and cables intact, no cuts or abrasions	☒							

Overall Comments

Inspected By : A.Muhammad Raseen	Customer Representative : ARIF
----------------------------------	--------------------------------



شركة ركن الهندسة للفحص والمعاينة المحدودة
ENGINEERING CORNER FOR INSPECTION CO. LTD.



ENGINEERING CORNER FOR
INSPECTION CO. LTD. (ECI)



ECI. 112762

Capacity : 700 kVA

Equipment No. : SG-1113-750

Serial No. : VEPL/2024-25/218

Inspected Date : 05-Aug-2026

Next Inspection : 04-Feb-2027

Inspector : A.Muhammad Raseen

P.O.Box 235 Rastanura 31941 Kingdom of Saudi Arabia

Tel.: (013) 667-6999 / 667-6895 Fax #:(013) 667-6894

E-mail Address:eci@eccgroupksa.com