



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20232679

Customer : Sudhir Equipment Rental Company

Address : Dammam, Kingdom of Saudi Arabia.

Description : Air Cooler Chiller

Make : YORK

Model : YAEP99WD9C50PA

Serial Number : 50530D70509121

ID Number : SCH200-003

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.


Date of Testing : 12-Jul-2023

Due Date : 11-Jul-2024

Additional Certification

Sticker Number: 99690

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٩٦٦

Certificate No: UIC/DAM/20232679**Specification:**

Voltage Range	:	440 V	-	Phase	:	3 ph
Frequency	:	60 Hz	-	Cooling Power	:	213 KW
Cooling capacity	:	626 KW	-	Ref./ Charge	:	R22/47+47Kg
Max. Working pres.	:	0.98MPa	-	Weight	:	5079Kg
MFG. Date	:	2013	-	Current	:	542 amps
Dimension	:	5703X2241X2490 mm				

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Condenser Fans & Coil	:	Satisfactory	-	Evaporator Coil	:	Satisfactory
Control Panel	:	Satisfactory				

Comments & Recommendations:

The Air Cooler Chiller was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Air Cooler Chiller.
2. Check oil level before operation and moisture at outlet of the Air Cooler Chiller.
3. Check the condition of Radiator, Condenser, and Coil in equal interval.
4. Check the operating characteristic before start the Air Cooler Chiller.
5. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
6. **Remember - Safety always comes first!**

Inspected By:

21
Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer