



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION

Certificate No: UIC/ALH/20252756

Customer : Sudhir Equipment Rental Company

Location : Sedgum, Kingdom of Saudi Arabia.

Description : Air Compressor

Make : Doosan

Model : HP 435

Serial No : CCDE 435041

ID No : SAC-435-017

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection : 21-AUG-2025

Due Date : 20-FEB-2026

Additional Certification

Sticker Number: 228493

Inspected By:

Industrial Inspector



Approved By:

For 
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٥١٥ ١٣ ٣٦٧

Certificate No: UIC/ALH/20252756**Specification:**

Max. Working Pressure	:	11.7 Bar
Normal Working Pressure	:	11 Bar
Engine Power	:	106 kW
Engine Speed	:	2300 rev/min
Cross Mass	:	2350 kg
Model Year	:	2023

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory

Comments & Recommendations:

The Air Compressor was found to be of good working condition and reliable for safe operation.

- On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- As far as ascertainable the equipment complied with the standard applied.
- Do not exceed the capacity of the Air Compressor
- Check oil level before operation and moisture at outlet of the Air Compressor.
- Check the condition of valves, safety valves and nozzles before every use.
- Check the condition of Air Receiver and Filter in equal interval.
- Check the engine and radiators in equal intervals.

Inspected By:

34
INSPECTOR
Industrial Inspector

**Approved By:**

QA/QC Engineer