

OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	BOOM TRUCK
Brand / Make	SINOTRUK
Asset ID	SBT-010-074
Model Number	ZZ1257V464JE1
Serial Number	LZZ1BLVF1TJ449876
Capacity	10 TON
Manufacturing Year	2026

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities. Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at : Info@sudhirrentals.com

Sincerely,

Rajesh Thakur
Plant Manager

Sudhir Equipment Rental Company





Certificate of Insurance

Policy Holder Name
Policy Number
Original Policy Period

Sudhir Equipment Rental Company
5/EP/30425/0/0
05/04/2026 to 04/04/2027

اسم حامل الوثيقة
رقم الوثيقة
فترة الوثيقة الأصلية

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والآلات المقاولين للمعدة المذكورة أدناه، وذلك وفقاً لشروط وثيقة التأمين المذكورة أعلاه:

Asset ID	:	SBT-010-074	:	معرف الأصل
Brand	:	SINOTRUK	:	العلامة التجارية
Type	:	ZZ1257V464JE1	:	النوع
Model	:	Truck	:	الطراز
Manufacturing Year	:	2026	:	سنة الصنع
Equipment Serial Number	:	LZZ1BLVF1TJ449876	:	الرقم التسلسلي للمعدة
Insurance Effective Date	:	05/04/2026	:	تاريخ سريان التأمين

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذه الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01st April 2026

Signature of Insurer's Authorized Representative



PUBLIC

Gulf Insurance Group

A Saudi joint stock company | Paid-up capital 500 Million Saudi Riyals
Licensed by No (TMN/25/20101) | Commercial Registration No.1010271203
3528 King Abdullah Bin Abdulaziz Road, Al Nuzha District
Unit No. 25 | Riyadh 12471 - 6378
Toll free 8001160020 | Website www.gig.sa
Regulated and Supervised by The Saudi Central Bank

مجموعة الخليج للتأمين

شركة مساهمة سعودية | رأس المال 500,000,000 ريال سعودي
مرخص لها برقم ترخيص (ت م ن/25/20101) | سجل تجاري رقم 1010271203
3528 طريق الملك عبدالله بن عبدالعزيز، حي النزهة
رقم الوحدة 25 | الرياض 12471 - 6378
www.gig.sa الرقم المجاني 8001160020 | الموقع الإلكتروني
خاضعة لرقابة وإشراف البنك المركزي السعودي



CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF MOBILE CRANE

Cert. No.: 2128494	Date of Examination: 05/01/2026	Sticker No.: 01-90020
---------------------------	--	------------------------------

Name & address of owner of the equipment		Sudhir Equipment Rental Company
Inspection requested by		Sudhir Equipment Rental Company
Place of inspection		Dammam Yard
Type of inspection		Visual Inspection , Function And Load Test Inspection
Relevant regulation / Standard		ASME B30.5
Date of previous inspection / load test		05/01/2026
Identification & Description of the Equipment	Manufacturer name	SINOTRUK/ XCMG
	Equipment Type	TELESCOPIC BOOM TRUCK CRANE
	Nature of power	Diesel
	Model / Year	ZZ1257V464JE1/ JSQS2505G
	Serial number	LZZ1BLVF3TJ449876 / 25JSQ2505CH0
	Owner ID / Registration number	SBT-010-074 (Plate NO : 2714-DTA)
	Rated Capacity (maximum)	10 Ton
	Present Configuration	Main hoist current capacity: 10 Ton with 6 Falls Auxiliary hoist current capacity: N/A with N/A
	Radius (Mini / Max)	Minimum: 2.5 Mtr; Maximum: 18.5 Mtr
	Length of Boom	Minimum: 5.55 Mtr; Maximum: 18.8 Mtr
	Counterweight (mass)	Standard from Manufacturer
	Wire rope specification	11 mm
	Complementary devices	N/A

Description of test: -Visual inspection was carried out, followed by full functional testing. - Found No Defect At The Time Of Inspection -100% of SWL load test was applied	Length of boom (m)	Radius (m)	Reeving (No. of falls)	Test Load	Safe Working Load
	5.55 Mtr	5 Mtr	6 Falls	4400 KG	4400 KG
	-	-	-	-	-
	-	-	-	-	-
	-	-	-	-	-

Result of Examination:


The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

Next Proof Load Test Due: 04/01/2031 or After Major Repair/Modifications	Next Inspection Due is on or before: 04/01/2027
---	--

Issued at Al Khobar on 06/01/2026

Inspector to Bureau Veritas
Signature:



Name: Mohamed Elsabry
Position: Inspector



Reviewed by
Signature:



Name: Ahmed Elabady
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



CHECKLIST OF TEST & THOROUGH EXAMINATION OF MOBILE CRANE

Cert. No.: 2128494	Date of Examination: 05/01/2026
---------------------------	--

SECTION	CONDITION	REMARKS
1. ACCESS		
1.1 Access to the cabin/control station	Satisfactory	
1.2 Access for maintenance operation	Satisfactory	
2. CHASSIS		
2.1 Chassis	Satisfactory	
2.2 Traveling device (tire, crawler)	Satisfactory	
2.3 Outriggers	Satisfactory	
2.4 Outrigger sole (shoe or pad)	Satisfactory	
2.5 None return valve on outrigger	Satisfactory	
2.6 Locking of suspensions	Satisfactory	
2.7 Locking of outriggers rest position	Satisfactory	
3. STRUCTURE OF EQUIPMENT		
3.1 Structure, A frame	Satisfactory	
3.2 Jib, fly jib	Not applicable	
3.3 Pendants	Not applicable	
3.4 Counter weight	Not applicable	
4. MECHANISM		
4.1 Main Hoisting mechanism	Satisfactory	
4.2 Aux. Hoisting mechanism	Satisfactory	
4.3 Hydraulic system	Satisfactory	
4.4 Cylinders	Satisfactory	
4.5 Hoisting brake system	Satisfactory	
4.6 Limitation of the lowering speed	Satisfactory	
4.7 Telescoping mechanism	Satisfactory	
4.8 Luffing mechanism	Not applicable	
4.9 Pivoting joints	Satisfactory	
4.10 Brake of slewing motion	Satisfactory	



4.11 Traveling Brake	Satisfactory	
4.12 Guards for moving parts	Satisfactory	
4.13 Motor	Satisfactory	
4.14 Gear box	Satisfactory	
5. LIFTING SYSTEM		
5.1 Wire rope / chain	Satisfactory	
5.2 Wire/chain rope end termination	Satisfactory	
5.3 Drum, pulley, return pulley	Satisfactory	
5.4 Hooks & hook blocks	Satisfactory	
5.5 Other load handling devices	Satisfactory	
6. ENERGY		
6.1 Main switch locking	Satisfactory	
6.2 Equipment and cabling	Satisfactory	
6.3 Protection of live parts/enclosure	Satisfactory	
6.4 Lighting of the crane/site	Satisfactory	
7. CABIN / CONTROL STATION		
7.1 Structure	Satisfactory	
7.2 Visibility / windows	Satisfactory	
7.3 Heating / AC system	Satisfactory	
7.4 Seat	Satisfactory	
7.5 Fire extinguisher	Satisfactory	
7.6 Identification of the controls	Satisfactory	
7.7 Control dead man type	Satisfactory	
7.8 General stopping device by key	Satisfactory	
7.9 Emergency stop button	Satisfactory	
7.10 Level indicator	Satisfactory	
7.11 Angle Indicator	Satisfactory	
7.12 Horn	Satisfactory	
7.13 Traffic lights	Satisfactory	
7.14 Direction Indicators	Satisfactory	
8. SAFETY DEVICES		



**BUREAU
VERITAS**



8.1 Hoisting limiter/Anti Two Blocks	Satisfactory	
8.2 Luffing limiter	Not applicable	
8.3 Telescopic limiter	Satisfactory	
8.4 Slewing limiter	Satisfactory	
8.5 Load limiter	Satisfactory	
8.6 Level limiter	Satisfactory	
8.7 Rated capacity indicator (RCI) / ASLI	Not applicable	
8.8 None return valve on piston	Satisfactory	
8.9 Other limiter or indicator	Satisfactory	
9. MISCELLANEOUS REQUIREMENTS		
9.1 Maker plate	Satisfactory	
9.2 Load chart	Satisfactory	
9.3 Wire rope certificate	Satisfactory	
9.4 General Safety Requirements	Satisfactory	
Notes : - Maintain proper housekeeping & preventive maintenance.		
Next Proof Load Test Due: 04/01/2031 or After Major Repair/Modifications		Next Inspection Due is on or before: 04/01/2027

Inspector to Bureau Veritas
Signature:



Name: Mohamed Elsabry
Position: Inspector