



SGS INSPECTION SERVICES SAUDI ARABIA CO LTD

شركة اس جي اس لخدمات الفحص العربيّة السعوديّة المحدوده

P.O Box 0725, Jubail, Saudi Arabia - 31951

Tel : + 966133400044 / Fax : + 966133420212

Email : info@sgs.com

Report No: SGS-2025-SA-704



LIFTING EQUIPMENT INSPECTION REPORT	Area Dammam	Org. Code	Inspection date 17-Jun-2025	Inspection time 10:00	Previous sticker No BV-24-4172	Issued By Bureau Veritas
Department / Contractor Sudhir Equipment Rental Co.	Equipment No. SD10ESL-1916	Equipment Location SUDHIR YARD, DAMMAM		Inspection Result PASS	New Sticker No. SGS-PASS-3365	
Manufacturer Zhejiang Dingli Machinery co.	Model JCP1008AC	Capacity 500LBS	Type SCISSOR LIFT (MEWP)	Equipment Serial Number JPAC024104497	Sticker Expiration Date 16-Dec-2025	

Above Equipment was inspected by **SGS Inspection Services Saudi Arabia Co Ltd** in accordance with applicable Saudi Aramco GI's, ASME & API Standards. Deficiencies that require corrective actions are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No	NOTES / DEFICIENCIES	CORRECTIVE ACTION TAKEN
*	Periodic Visual inspection and functional test carried out as per GI7.030,ANSI A92.6	
*	Self-propelled electric EWP found O.K @time of inspection	
*	Max.Height: 26.2ft.	
*	Max wind speed:28mph	
*		
*		

Receiver Name	Badge No.	Telephone No.	SGS Inspector Name	Certificate No.	Telephone No.
Mohammed Nihal	220	0555296548	Ahmed Ragab	80018759	+966-564055082
					
Receiver Signature			SGS Inspector Signature		

When re-inspection is requested, a complete copy of this report should be ready to be reviewed by the inspector.

Control Report Number : SGS/JUB/M-25/638 WO:-

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE	
SELF PROPELLED ELEVATING WORK PLATFORM	SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER SD10ESL-1916	EQUIPMENT DESCRIPTION/TYPE SCISSOR LIFT (MEWP)	SERIAL NO. JPAC024104497	REPORT No.: SGS-2025-SA-704
CAPACITY (SWL) 500LBS	MANUFACTURER Zhejiang Dingli Machinery co.	FACILITY / LOCATION SUDHIR YARD, DAMMAM	
REQUESTED INSPECTION DATE 12-Jun-2025	RFI No SGS-RFI-07409	TASK COMPLETED DATE 17-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
1	GENERAL REQUIREMENTS					
1.1	Equipment documentation is available	ANSI/SAIA A92.6 Sec: 4.17	✓			
1.2	Previous inspection reports are checked	ANSI/SAIA A92.6 Sec: 6.15.1 (2)	✓			
1.3	Daily pre-operational inspection checklists are checked (if applicable)	GI 7.030 Para: 5.1.2			✓	
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.6 Sec:7.6	✓			
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.6 Sec:7.6	✓			
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.6 Sec:4.13.1(1)	✓			
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030 Para: 5.6.2	✓			
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.6 Sec:4.13.1(2)	✓			
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.6 Sec: 4.13.1(3)	✓			
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.6 Sec:4.13.1(4)	✓			
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.6 Sec: 4.13.1(5)	✓			
1.12	Power rating are provided and marked (for AC and/ or DC)	ANSI/SAIA A92.6 Sec: 4.13.1 (6)	✓			
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.6 Sec:4.13.1 (11)			✓	
1.14	Multiple configurations are described on the manual and the platform (if multiple ratings are used)	ANSI/SAIA A92.6 Sec:4.13.1 (10)	✓			
2	INSPECTION POINTS					
2.1	Platform surfaces are at least 18" (width & length) and are slip-resestant	ANSI/SAIA A92.6 Sec:4.12.1	✓			
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.6 Sec:4.12.2	✓			
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.6 Sec: 4.12.2.1	✓			
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.6 Sec: 4.12	✓			

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE	
SELF PROPELLED ELEVATING WORK PLATFORM	SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER SD10ESL-1916	EQUIPMENT DESCRIPTION/TYPE SCISSOR LIFT (MEWP)	SERIAL NO. JPAC024104497	REPORT No.: SGS-2025-SA-704
CAPACITY (SWL) 500LBS	MANUFACTURER Zhejiang Dingli Machinery co.	FACILITY / LOCATION SUDHIR YARD, DAMMAM	
REQUESTED INSPECTION DATE 12-Jun-2025	RFI No SGS-RFI-07409	TASK COMPLETED DATE 17-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
2.5	Moving parts are guarded	ANSI/SAIA A92.6 Sec: 4.12.1	✓			
2.6	Access to the platform is provided	ANSI/SAIA A92.6 Sec:4.12.4	✓			
2.7	Access to the platform and gate inward opening with lock.	ANSI/SAIA A92.6 Sec: 4.12.4	✓			
2.8	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.6 Sec:4.18	✓			
2.9	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.6 Sec: 8.8 (1)			✓	
2.10	Wheels and tires are serviceable and undamaged	ANSI/SAIA A92.6 Sec:7.3.3 (7)	✓			
2.11	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.6 Sec:7.3.3 (3)	✓			
2.12	Platform controls operate the machine correctly	ANSI/SAIA A92.6 Sec: 4.6.1.3	✓			
2.13	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.6 Sec: 4.6.1 (6)	✓			
2.14	Platform controls accessible to the operator	ANSI/SAIA A92.6 Sec: 4.7.1 (1)	✓			
2.15	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6 Sec: 4.6.1 (4)	✓			
2.16	Platform controls are protected against inadvertent operation	ANSI/SAIA A92.6 Sec: 4.7.1 (5)	✓			
2.17	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.6 Sec:4.6.2 (1)	✓			
2.18	Ground controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6 Sec:4.7.2 (3)	✓			
2.19	Ground controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.6 Sec:4.6.2 (5)	✓			
2.20	Ground controls do not include drive and steering functions	ANSI/SAIA A92.6 Sec: 4.7.2 (4)	✓			
2.21	Ground controls are protected against inadvertent operation	ANSI/SAIA A92.6 Sec: 4.6.2 (4)	✓			
2.22	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at platform control panel	ANSI/SAIA A92.6 Sec:4.6.4	✓			
2.23	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at ground control panel	ANSI/SAIA A92.6 Sec:4.6.4	✓			
2.24	Battery is secure, guarded and ventilated	ANSI/SAIA A92.6 Sec:				

SAUDI ARAMCO INSPECTION CHECKLIST	SAIC NUMBER	ISSUE DATE	DISCIPLINE	
SELF PROPELLED ELEVATING WORK PLATFORM	SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE	WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER SD10ESL-1916	EQUIPMENT DESCRIPTION/TYPE SCISSOR LIFT (MEWP)	SERIAL NO. JPAC024104497	REPORT No.: SGS-2025-SA-704
CAPACITY (SWL) 500LBS	MANUFACTURER Zhejiang Dingli Machinery co.	FACILITY / LOCATION SUDHIR YARD, DAMMAM	
REQUESTED INSPECTION DATE 12-Jun-2025	RFI No SGS-RFI-07409	TASK COMPLETED DATE 17-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
		4.15.2	✓			
2.25	Outrigger position microswitches and interlocks are fully functional at their control panel	ANSI/SAIA A92.6 Sec:4.8.2			✓	
2.26	Safety cables and wiring harness are available	ANSI/SAIA A92.6 Sec:7.3.3 (4)	✓			
2.27	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.6 Sec:7.3.3 (3)	✓			
2.28	Emergency stop button is available at ground control station	ANSI/SAIA A92.6 Sec:4.6.3	✓			
2.29	Emergency stop button is available at platform control station	ANSI/SAIA A92.6 Sec: 4.7.3	✓			
2.30	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.6 Sec:7.3.3 (6)	✓			
2.31	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.6 Sec:6.6 (6)	✓			
2.32	Working environment is hazard free and machine can be safely operated	ANSI/SAIA A92.6 Sec:8.9	✓			
2.33	An hour meter is fitted	ANSI/SAIA A92.6 Sec: 4.16.3	✓			
2.34	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.6 Sec:8.9	✓			
2.35	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.6 Sec: 6.6 (5)	✓			
2.36	All moving parts are lubricated	ANSI/SAIA A92.6 Sec: 6.6 (5)	✓			
2.37	Emergency stop button is operable from platform station	ANSI/SAIA A92.6 Sec: 4.7.3	✓			
2.38	Emergency stop button is operable from ground station	ANSI/SAIA A92.6 Sec: 4.7.3	✓			
2.39	Lowering/retracting is operable from platform and ground control	ANSI/SAIA A92.6 Sec:6.6 (2)	✓			
2.40	Lowering/retracting is operable from ground control	ANSI/SAIA A92.6 Sec:4.7.2	✓			
2.41	Raise/extend is operable from platform and ground control	ANSI/SAIA A92.6 Sec:7.3.3 (1)	✓			
2.42	Boom raise/extend is operable from ground control	ANSI/SAIA A92.6 Sec:4.7.2 (2)			✓	
2.43	Fluid systems are leak-free with platform raised	ANSI/SAIA A92.6 Sec: 7.3.3 (4)	✓			
2.44	Tilt alarm is operable (5 degrees out of level)	ANSI/SAIA A92.6 Sec:				

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE	
SELF PROPELLED ELEVATING WORK PLATFORM		SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER SD10ESL-1916	EQUIPMENT DESCRIPTION/TYPE SCISSOR LIFT (MEWP)	SERIAL NO. JPAC024104497	REPORT No.: SGS-2025-SA-704
CAPACITY (SWL) 500LBS	MANUFACTURER Zhejiang Dingli Machinery co.	FACILITY / LOCATION SUDHIR YARD, DAMMAM	
REQUESTED INSPECTION DATE 12-Jun-2025	RFI No SGS-RFI-07409	TASK COMPLETED DATE 17-Jun-2025	EQUIPMENT OWNER Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
	(manually depress the edge of the tilt switch to cause alarm condition)	4.6.6	✓			
2.45	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.6 Sec: 4.7.6	✓			
2.46	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.6 Sec:7.3.3 (1)	✓			
2.47	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.6 Sec: 4.14, 7.9 (1)	✓			
2.48	Travel alarm is operable	ANSI/SAIA A92.6 Sec:7.3.3 (2)	✓			
2.49	Platform lowering alarm is operable	ANSI/SAIA A92.6 Sec: 4.11.2	✓			
2.50	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.6 Sec: 4.8.1	✓			
2.51	The platform does not descend when in raised position and the power is off	ANSI/SAIA A92.6 Sec: 4.10.2.1	✓			
2.52	Used ancillary equipment are in good condition, free of damages and do not create any hazardous condition (e.g. power sockets, extension cables and mechanical brackets)	ANSI/SAIA A92.6 Sec: 4.15.1	✓			
2.53	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.6 Sec:4.15.1			✓	
2.54	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.6 Sec: 4.15.1			✓	
2.55	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.6 Sec: 4.15.1			✓	

REFERENCE DOCUMENTS:

- 1.ANSI/SAIA A92.6 - 2006(R2014) Issue:Self - Propelled Elevating Work Platforms
- 2.SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 3.SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 4.SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

Load Tested By (If Applicable):

Name	Signature	Date

✓ Inspected ✗ Witnessed by 3rd Party Certified Inspector:

SAUDI ARAMCO INSPECTION CHECKLIST		SAIC NUMBER	ISSUE DATE	DISCIPLINE	
SELF PROPELLED ELEVATING WORK PLATFORM		SAIC-U-7014	12-Jan-23	ELEVATING/LIFTING EQUIPMENT	
PROJECT TITLE		WBS/BI/JO NUMBER	INSPECTION COMPANY		
			SGS Inspection Services Saudi Arabia Co Ltd		

EQUIPMENT ID NUMBER	EQUIPMENT DESCRIPTION/TYPE	SERIAL NO.	REPORT No.: SGS-2025-SA-704
SD10ESL-1916	SCISSOR LIFT (MEWP)	JPAC024104497	
CAPACITY (SWL)	MANUFACTURER	FACILITY / LOCATION	
500LBS	Zhejiang Dingli Machinery co.	SUDHIR YARD, DAMMAM	
REQUESTED INSPECTION DATE	RFI No	TASK COMPLETED DATE	EQUIPMENT OWNER
12-Jun-2025	SGS-RFI-07409	17-Jun-2025	Sudhir Equipment Rental Co.

ITEM	ACCEPTANCE CRITERIA	REFERENCE	PASS	FAIL	N/A	RE-INSP DATE
------	---------------------	-----------	------	------	-----	--------------

Name	Signature	Certificate No. & Company:
Ahmed Ragab		80018759 & SGS Inspection Services Saudi Arabia Co Ltd

User Representative:		
Name	Signature	Date
Mohammed Nihal		17-Jun-2025



شركة اس جي اس لخدمات الفحص العربيه السعوديه المحدوده

SGS Inspection Services Saudi Arabia Co Ltd

P.O Box 0725, Jubail, Saudi Arabia - 31951 Tel : +966133400044 / Fax : + 966133420212

Lifting Equipment Inspection Sticker

Sticker Serial No : **SGS-PASS-3365**

Equipment No : **SD10ESL-1916**

Equipment sl No : **JPAC024104497**

Date Inspected : **17-Jun-2025**

Next Inspection Date : **16-Dec-2025**

Inspected By : **Ahmed Ragab**

Inspector No : **80018759**



www.sgs.com

Saudi Aramco Inspection Department Approved Contractor Agency