



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20243154

Customer : **Sudhir Equipment Rental Company**

Address : Dammam, Kingdom of Saudi Arabia

Description : **Scissor Lift**

Make : Dingli

Model : JCPT0807AC

Serial Number : JPAC024F03352

Id Number : SD8ESL-1519

AWP Height : 08 Meter

This is to certify that the equipment detailed hereby have been tested against traceable International Standards for **VISUAL & FUNCTIONAL INSPECTION** only on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Reference Standard: BS EN 280-1:2022

Date of Inspection : 05-NOV-2024

Due Date : 04-MAY-2025

Additional Certification

Sticker Number:209813

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/RIY/ 20243154**Specification:**

Max.Working Height	:	7.80m
Max.Platform Height	:	5.80m
SWL	:	230 Kg
YOM	:	2024

Inspection and Test:

Boom	:	Satisfactory	Basket	:	Satisfactory
Manual Control	:	Satisfactory	Electrical power supply	:	Satisfactory
Operating Pressure	:	Satisfactory	Electrical Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory	Hydraulic System	:	Satisfactory
Fire Extinguishers	:	Satisfactory	General Condition	:	Satisfactory

Comments & Recommendations:

The Man Lift was found to be of good working condition and reliable for safe operation

- On the date of Inspection we made thorough examination of the equipment specified.
- As far as ascertainable the equipment complied with the standard applied.
- On the Date of inspection the equipment found to be of Good Construction, of adequate
- Strength, in good working order and free from apparent defects that affect safe operation.
- Inspect the Man Lift regularly for damage before every use
- Always start and stop smoothly ,and Keep Your Speed Down
- **Remember - Safety always comes first!**

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer