



CLICK HERE

CERTIFICATE OF TEST & THOROUGH VISUAL EXAMINATION

This report complies with the lifting Equipment Engineers Association Technical requirements

Date of Thorough Examination : 15-02-2026	Report Issue Date: 15-02-2026	Report Number : KSA-D-LFT-2026-01665
Req Number : REQ-KSA-D-2026-001751		
Name & Address of Client/Owner: Sudhir Equipment Rental Company Al Mashaal Street – 11564, Exit – 18. Saulai, Istanbul Street , Riyadh, Saudi Arabia	Address/location at which the examination was made: Seven Project Makkah Makkah	
	Standard	EN 280-1:2022 ANSI A92.5:2006 ANSI A92.6:2006
	Procedure	T3-TEP-LEP-206

Description of the equipment: MEWP	Safe working load(s) SWL	Date of manufacture:
Type : ELECTRIC POWERED HYDRAULIC SCISSOR LIFT, (Type 3A).	250 Kg (Maximum 2 person +tools)	2024
Make : Zhejiang Dingli Machinery		
Model : JCPT1614AC		
Serial Number : JPAC024H04030		
Owner Number : SDI6ESL-1790		
Reg Number : N/A		

Other Information

Maximum Rated Capacity : 250 Kg (SWL in Kg)
Maximum Platform Height : 13.7 m (m)
Maximum Working Height : 15.7 m (m)
Maximum Platform Reach : N/A (m)

Is this the first examination after installation or assembly at a new site or location?	NO	Was the Examination carried out? Within an interval of 6 months	YES
		Within an interval of 12 months	NO
If the above question is YES has the equipment been installed correctly		In accordance with and examination scheme	YES
		After the occurrence of exceptional circumstances	NO

Particulars of any tests carried out as part of the examination:

Visual and functional thorough out examination carried out and found free from apparent defects (sticker no : 2506054)

IS THIS EQUIPMENT FIT FOR PURPOSE?			PASSED
Date/certificate of Last Proof load test:	Date of next Proof load test:	Date/certificate last visual examination:	Date of next visual examination:
no record	14-08-2026	no record	14-08-2026

Name of person making this report :

M. Abouelmaaty
Company Approved Inspector
Signature :



Name of person authenticating this report:

Reda Ibrahim Elawady
Company Approved Authenticator
Signature:

THIS IS TO CERTIFY THAT the above signed competent surveyor has thoroughly and visually examined and tested the lifting equipment in the above-mentioned place as per International Standards and local regulations. The liabilities and insurance are as per ASTRON ARBIA CO. LTD. policies

Annex to Certificate of Test & Thorough Visual Examination

ITEMS EXAMINED, AND CONDITIONS FOUND

Report Number : KSA-D-LFT-2026-01665

Date : 15-02-2026

SECTION	REMARKS	SECTION	REMARKS
OPERATIONAL AIDS/SAFETY SYSTEMS		HOIST SYSTEM	
Safe load indicator	N/A,	Twin Hoist, Wire rope Condition	N/A,
Overload warning system / cut off system	OK,	MOTIONS	
Duty chart	OK,	Hoist Motion (Raising & Lowering)	N/A,
Angle indicator	N/A,	Fly boom Hoist Motion (Raising & Lowering)	N/A,
Tilt Alarm / Anti Tilt Alarm	N/A,	Telescopic Boom (Retract and Extend)	N/A,
Emergency Descent Down	OK, manual release	Fork arm (Raising & Lowering)	N/A,
Anemometer	N/A,	Fork arm (Tilting)	N/A,
Limit switches	OK,	Fork arm (Side shifter)	N/A,
Anti-two block	N/A,	Basket Rotation & Up/Down	OK,
Safety handrails / Guardrails	OK,	Slew Motion	OK,
Safety signs	OK,	Travel Motion	OK,
OPERATOR CABIN		Speed control/Limiter	OK,
Operators cab/ROPS/FOPS	N/A,	Brakes	OK,
Basket/Platform/Cage	OK,	HYDRAULIC, PNEUMATIC AND ELECTRICAL SYSTEMS	
Operator Console	OK,	Hydraulic system & Cylinders	OK,
Control levers & markings	OK,	Hydraulic pump & Hoses	OK,
Steering system	N/A,	Pneumatic System	N/A,
Door / Windows / Windshields / Mirrors	OK,	Pneumatic Pump & Hoses	N/A,
Fire extinguisher	NOT OK, to be provided	Electrical system / batteries / Generator/DB	OK,
Lightings, Horns, Alarms, and Backup alarm	OK,	Power Control Lower/Upper	OK,
STRUCTURE		Auxiliary Power Supply	N/A,
Mast and Fork-Carrier	N/A,	Earthing	OK,
All Rollers	N/A,	ENGINE AND TRANSMISSION	
Forks & Arms	N/A,	Engine Compartment	N/A,
Chains	N/A,	Motor & gear box (Both	OK,
Boom/Scissor structure	OK,	Power Train	OK,
Rack & pinion	N/A,	Tank & oil levels	OK,
Chassis & Under Chassis	OK,	Mounting Bolts	OK,
Outriggers/Stabilizers	OK,	Spark Arrestor	N/A,
Concrete Base/Foundation	N/A,	Exhaust Systems	N/A,
Tyres / Wheels / Tracks	OK, ,	GENERAL CONDITIONS	
Tower sections& rack fasteners	N/A,	Emergency stop	OK,
Mounting bolts	OK,	Cleanliness & Maintenance	OK,
Run out stops (rack)	N/A,	Painting/Corrosion	OK,
Run out strip	N/A,	Test Records	NOT OK, to be provided
Cross coupling and anchoring	N/A,	Maintenance and repair records	NOT OK, to be provided
Guide rollers	N/A,	Operators Instruction Manual	NOT OK, to be provided
Ballast	N/A,	SWL Marking	OK,
Cable cage & guide	OK,		
Supports & fastenings	OK,		

Instrumentation used during the testing/inspection:

Type of Equipment	Manufacturer	Serial Number	Date Last Calibrated	Expiry Date
MEASURING TAPE	SOMAFIX	ZA.GT9103		
N/A				

Comments:

At the time of inspection, the equipment was found satisfactory and free from any defects and damage and found safe for use. ASTRON ARABIA CO. LTD. are not held responsible for any damage occurring after the inspection date due to improper use pertaining to operation as per the manufacturer's manual, maintenance, and servicing.

Surveyor's Name:
M. Abouelmaaty
Company Approved Inspector



Surveyor's Signature:

This certificate is granted subject to conditions that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of warranty, express or implied, and ASTRON ARABIA CO. LTD. liability shall be limited to acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall ASTRON ARABIA CO. LTD. be liable for any injury or damage to any person or property occurring by reason of negligence of operation or defect in design, material, machinery, equipment, or any other items. Other such defects ascertainable by normally accepted international standards and only those items inspected by ASTRON ARABIA CO. LTD. which are covered by this certificate. The Inspection Certificate/Report shall not be reproduced except in full without the approval of the Inspection Body and the client.

LIABILITY – the client or there assignee or representative in interest agrees to indemnify and hold harmless ASTRON ARABIA CO. LTD. from and against any and all claims, damage, lawsuits or actions for damages, including but not limited to legal fees to persons and/or property tangible, intangible or otherwise which may be brought against ASTRON ARABIA CO. LTD. incidental to, arising out of or in connection with the work which was done, services performed or material to be furnished hereunder except for those claims caused solely and completely by the negligence of ASTRON ARABIA CO. LTD. directors, offices, employees or sub-contractors.