



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC/DAM/84529

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer	Sudhir Equipment Rental Company		
Address	2nd Industry Dammam , Kingdom of Saudi Arabia.		
Description	Electric Welding Machine		
Manufacturer	N/A		
Model	N/A		
Serial No.	JB23120358		
ID No.	N/A	Calibration Date	: 26-Mar-26
Location	Dammam Workshop	Calibration Due Date	: 25-Mar-27

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Cert. No./Model	Serial No	Due Date
True RMS AC/DC	SA 178189-220433	211810147	10-Jun-26

Calibrated By

Calibration Engineer

Approved By

QA/QC Engineer

UIC-QP-7.8-24 F02, REV.0

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب. ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ١٣ ٩٦٦

CERTIFICATE NO : UIC/DAM/84529

Page

2 of 2

Customer **Sudhir Equipment Rental Company**
Address 2nd Industry Dammam , Kingdom of Saudi Arabia.

Description	Electric Welding Machine	Calibration Date	26-Mar-26
Manufacturer	N/A	Calibration Due Date	25-Mar-27
Model	N/A	Temperature	28.8 °C
Serial No.	JB23120358	Relative Humidity	RH 40 %
ID No.	N/A		

Calibration Test Results for Electric Welding MachineDC Current:

Range (ADC)	UUT Setting (A)	Master Reading (A)	Error (A)	% Error (FS) (A)
400.00	75.00	74.30	-0.70	-0.18
	150.00	148.80	-1.20	-0.30
	200.00	198.60	-1.40	-0.35
	250.00	248.30	-1.70	-0.42

Power Source No-Load Voltage Accuracy Test:

Measured Output Voltage (VDC)		
Increasing	Decreasing	Mean
56.8	56.6	56.70

Power Source Load Voltage Accuracy Test:

Function Tested	UUT Setting (V)	Master Reading (V)	Error	% Error (FS)
Load Voltage	23.00	22.97	-0.028	-0.078
	30.00	29.93	-0.068	-0.189

General Information about the Calibration

The Electric Welding Machine has been Calibrated on the function of Voltage and Current.

Tolerance:

As per manufacturer's specification.

Reference Standards:

1. BS 7570
2. IEC 60974-1

Other Tests:

Description	Test	Remarks
Functional Checks:		
Welding Process	Check	Pass
Power Supply	Check	Pass



++++ End of the Certificate +++++

Calibrated By: _____
 Calibration Engineer

UIC-QP-7.8-24 F02, REV 0

Approved by:
 QA/QC Engineer