



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO: UIC/DAM/81280

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer Sudhir Equipment Rental Company

Address Dammam, Kingdom of Saudi Arabia

Description Diesel Welding Generator

Manufacturer Miller

Model Big Blue 500X

Serial No. NF251084R

ID No. SWM-500-033

Location Dammam

Calibration Date : 19-Feb-26

Calibration Due Date : 18-Aug-26

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Cert. No./Model	Serial No	Due Date
True RMS AC/DC	SA 178189-219742	39520067	15-May-26

Calibrated By

Calibration Engineer



Approved By

QA/QC Engineer

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦

هاتف ٠٥١٥ ٣٦٧ ٩٦٦

Customer **Sudhir Equipment Rental Company**

Address Dammam, Kingdom of Saudi Arabia

Description **Diesel Welding Generator**

Calibration Date 19-Feb-26

Manufacturer Miller

Calibration Due Date 18-Aug-26

Model Big Blue 500X

Temperature 30.0 °C

Serial No. NF251084R

Relative Humidity RH 43%

ID No. SWM-500-033

Calibration Test Results for Diesel Welding Generator**DC Current:**

Range (ADC)	UUT Setting (A)	Master Reading (A)	Error (A)	% Error (FS) (A)
500.00	70.00	68.30	-1.70	-0.34
	110.00	109.10	-0.90	-0.18
	170.00	168.80	-1.20	-0.24
	230.00	228.50	-1.50	-0.30

Power Source No-Load Voltage Accuracy Test:

Measured Output Voltage (VDC)		
Increasing	Decreasing	Mean
91.5	91.2	91.35

Power Source Load Voltage Accuracy Test:

Function Tested	UUT Setting (V)	Master Reading (V)	Error	% Error (FS)
Load Voltage	22.80	22.73	-0.07	-0.17
	29.20	29.14	-0.06	-0.15

General Information about the Calibration

The Diesel Welding Generator has been Calibrated on the function of Voltage and Current.

Tolerance:

As per manufacturer's specification.

Reference Standards:

- BS 7570
- IEC 60974-1


Other Tests:

Description	Test	Remarks
Functional Checks:		
Welding Process	Check	Pass
Power Supply	Check	Pass

+++++ End of the Certificate +++++

Calibrated By: 
Calibration Engineer

UIC-QP-7.8-24 F02, REV 0

Approved by: 
QA/QC Engineer