



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC / 457325

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer Sudhir Equipment Rental Company
Address Al Jubail, Kingdom of Saudi Arabia.

Description Diesel Welding Generator
Manufacturer Miller
Model Big Blue 500 X CC
Serial No. NF270048R
ID No. SWM-500-047
Location Al-Jubail

Calibration Date : 02-Jul-26
Calibration Due Date : 01-Jul-27

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Certificate No.	Serial No.	Due Date
True RMS AC/DC	31519	55365130	13-Oct-26

Calibrated By

UIC
98
Calibration Engineer



UIC-QP-7.8-24-F02, REV 0

Approved By

Quality / Lab Manager

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

CERTIFICATE NO : UIC / 457325

PAGE 2 of 2

Customer **Sudhir Equipment Rental Company**

Address Al Jubail, Kingdom of Saudi Arabia.

Description **Diesel Welding Generator**

Manufacturer Miller

Calibration Date 02-Jul-26

Model Big Blue 500 X CC

Calibration Due Date 01-Jul-27

Serial No. NF270048R

Ambient Temperature 31.2 °C

ID No. SWM-500-047

Relative Humidity RH 47%

Calibration Results**Load Current Accuracy Test:**

Max. Range	UUT Setting	Master Reading(Avg)	Error	% Error
Load Current	(A)	(A)	(A)	%
500 Amps(DC)	70.00	69.80	0.20	0.29
	110.00	109.50	0.50	0.45
	150.00	149.20	0.80	0.53
	230.00	229.40	0.60	0.26

Acceptable Limit	Result
(A)	(Pass/Fail)
63 A to 77 A	*Pass
99 A to 121 A	*Pass
135 A to 165 A	*Pass
207 A to 253 A	*Pass

Load Voltage Accuracy Test:

Max. Range	UUT Setting	Master Reading(Avg)	Error	% Error
Load Voltage	(V)	(V)	(V)	%
40 Volt(DC)	23	22.8	0.01	0.29
	24	24.4	0.02	0.45
	26	26.0	0.03	0.53
	29	29.2	0.02	0.26

Acceptable Limit	Result
(V)	(Pass/Fail)
20.52 V to 25.08 V	*Pass
21.96 V to 26.84 V	*Pass
23.4 V to 28.6 V	*Pass
26.28 V to 32.12 V	*Pass

No-Load Voltage Accuracy Test:

Open Circuit Voltage (OCV)
88.3 (V)

Functional Checks

Description	Test	Result
Welding Process	Check	*Pass
Power Supply	Check	*Pass

General Information

The welding machine has been Calibrated on the function of Current & voltage parameters in accordance with applicable standards.(by using Clamp Meter Validation Method)

Reference Standards:

IEC 60974-1 (Welding Power Sources)

IEC 60974-14 (Calibration/Validation) -(Tolerance: ±10% of Set value)

Remarks

- Calibration was performed at Universal Inspection Laboratory in accordance with UIC Procedure UIC/P/EEDW
- The results stated in this certificate apply only to the client-provided Unit Under Calibration (UUC).
- The Unit Under Calibration was found to be in good physical condition at the time of calibration.
- This certificate shall not be reproduced, except in full, without the written approval of the laboratory.
- No adjustments or repairs were performed on the instrument during the calibration process.
- The statement of conformity is defined without taking the expanded measurement uncertainty into account, The following decision rules are applied:
 - *Pass: Results within Limits
 - *Fail: Results Exceed Limits

*** End of the Certificate ***

Calibrated By: 
Calibration Engineer

Approved by: 
Quality / Lab Manager