

## OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

|                           |                                |
|---------------------------|--------------------------------|
| <b>Equipment</b>          | <b>AWP</b>                     |
| <b>Brand / Make</b>       | <b>DINGLI</b>                  |
| <b>Asset ID</b>           | <b>S44AD-2388</b>              |
| <b>Model Number</b>       | <b>BA44RT</b>                  |
| <b>Serial Number</b>      | <b>BART025D00178</b>           |
| <b>Working Height</b>     | <b>44 Meter</b>                |
| <b>Type</b>               | <b>Diesel Articulated Boom</b> |
| <b>Manufacturing Year</b> | <b>2025</b>                    |

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities. Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at: [Info@sudhirrentals.com](mailto:Info@sudhirrentals.com)

sincerely,

Rajesh Thakur  
Plant Manager

Sudhir Equipment Rental Company





## Certificate of Insurance

Policy Holder Name  
Policy Number  
Original Policy Period

Sudhir Equipment Rental Company  
5/EP/30425/0/0  
05/04/2026 to 04/04/2027

اسم حامل الوثيقة  
رقم الوثيقة  
فترة الوثيقة الأصلية

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والآلات المقاولين للمعدة المذكورة أدناه، وذلك وفقاً لشروط وثيقة التأمين المذكورة أعلاه:

|                          |   |               |   |                       |
|--------------------------|---|---------------|---|-----------------------|
| Asset ID                 | : | S44AD-2388    | : | معرف الأصل            |
| Brand                    | : | DINGLI        | : | العلامة التجارية      |
| Type                     | : | BA44RT        | : | النوع                 |
| Model                    | : | AWPS          | : | الطراز                |
| Manufacturing Year       | : | 2025          | : | سنة الصنع             |
| Equipment Serial Number  | : | BART025D00178 | : | الرقم التسلسلي للمعدة |
| Insurance Effective Date | : | 05/04/2026    | : | تاريخ سريان التأمين   |

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذه الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01<sup>st</sup> April 2026

Signature of Insurer's Authorized Representative



PUBLIC

### Gulf Insurance Group

A Saudi joint stock company | Paid-up capital 500 Million Saudi Riyals  
Licensed by No (TMN/25/20101) | Commercial Registration No.1010271203  
3528 King Abdullah Bin Abdulaziz Road, Al Nuzha District  
Unit No. 25 | Riyadh 12471 - 6378  
Toll free 8001160020 | Website [www.gig.sa](http://www.gig.sa)  
Regulated and Supervised by The Saudi Central Bank

### مجموعة الخليج للتأمين

شركة مساهمة سعودية | رأس المال 500,000,000 ريال سعودي  
مرخص لها برقم ترخيص (ت م ن/25/20101) | سجل تجاري رقم 1010271203  
3528 طريق الملك عبدالله بن عبدالعزيز، حي النزهة  
رقم الوحدة 25 | الرياض 12471 - 6378  
[www.gig.sa](http://www.gig.sa) الرقم المجاني 8001160020 | الموقع الإلكتروني  
خاضعة لرقابة وإشراف البنك المركزي السعودي



## Bureau Veritas, Saudi Arabia

8th Floor, Danah Business Tower, Olaya District, Al Khobar, Kingdom of Saudi Arabia

Tel No : +966 13 882 1071

Web : <https://middle-east.bureauveritas.com>



Report No.: 249248

|                                                               |                                       |                                       |                                 |                                                 |                                              |
|---------------------------------------------------------------|---------------------------------------|---------------------------------------|---------------------------------|-------------------------------------------------|----------------------------------------------|
| <b>LIFTING EQUIPMENT<br/>INSPECTION REPORT</b>                | <b>RPO NO.</b> N/A                    |                                       | <b>CRM NO.</b> 4045927194       |                                                 | <b>Report No.</b> 249248                     |
|                                                               | <b>Area</b><br>DAMMAM                 | <b>Inspection Date</b><br>28/04/2026  | <b>Inspection Time</b><br>15:00 | <b>Previous Sticker</b>                         |                                              |
|                                                               |                                       |                                       |                                 | No.INITIAL                                      | Issue By -                                   |
| <b>Department / Contractor</b><br>SUDHIR EQUIPMENT RENTAL CO, | <b>Equipment Number</b><br>S44AD-2388 | <b>Equipment Location</b><br>DMM YARD |                                 | <b>Inspection Result</b><br>Pass                | <b>New Sticker No.</b><br>BV-5935            |
| <b>Manufacturer</b><br>DINGLI                                 | <b>Model</b><br>BA44RT                | <b>Capacity</b><br>272 KG             | <b>Type</b><br>MEWP             | <b>Equipment Serial Number</b><br>BART025D00178 | <b>Sticker Expiration Date</b><br>27/10/2026 |

Above Equipment was inspected by Bureau Veritas in accordance with applicable Saudi Aramco GI's, ASME and API Standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

| No. | DEFICIENCIES / NOTES                                                                                                                                                                                                                                                                    | Corrective Action Taken |
|-----|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|
| 1   | -INITIAL INSPECTION AND FUNCTION TEST FOR BOOM SUPPORTED ELEVATING WORK PLATFORM<br>AS PER AS S.ARAMCO GI 7.030 AND ANSI 92.5<br>-WITNESSING FOR 150% OF SWL LOAD TEST<br>-CRM#4045927194<br>-EQUIPMENT WAS FOUND SATISFACTORY AT THE TIME OF INSPECTION<br>-FOLLOW PROPER PM REGULARLY | -                       |

|                                   |                                                                                                                    |                                                                                                                                                |                                                                                                                         |
|-----------------------------------|--------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|
| <b>Receiver's Name :</b><br>ARIF  | <b>Badge No :</b><br>-                                                                                             | <b>Technical Reviewer Name :</b><br>MAHMOUD EL NAHAS<br><b>Received Date:</b> 28/04/2026                                                       | <b>Inspector Name :</b><br>MOHAMED OMARA                                                                                |
| <b>Telephone No:</b> 055 222 8031 | <b>Receiver Signature :</b><br> | <b>Signature:</b><br><b>Reviewed Date:</b> 28/04/2026<br> | <b>Inspector's Signature :</b><br> |

When re-inspection is requested, a complete copy of this report should be ready review by the inspector.

|                                               |                                      |                       |                                                  |                                                           |                                                  |
|-----------------------------------------------|--------------------------------------|-----------------------|--------------------------------------------------|-----------------------------------------------------------|--------------------------------------------------|
| <b>SAUDI ARAMCO INSPECTION CHECKLIST</b>      |                                      |                       | SAIC NUMBER<br><b>SAIC-U-7013</b>                | ISSUE DATE<br><b>12-Jan-23</b>                            | DISCIPLINE<br><b>ELEVATING/LIFTING EQUIPMENT</b> |
| <b>BOOM SUPPORTED ELEVATING WORK PLATFORM</b> |                                      |                       |                                                  |                                                           |                                                  |
| PROJECT TITLE                                 |                                      |                       | WBS/BI/JO NUMBER                                 | INSPECTION COMPANY<br><b>Bureau Veritas, Saudi Arabia</b> |                                                  |
| EQUIPMENT ID NUMBER :<br>S44AD-2388           | EQUIPMENT DESCRIPTION/TYPE :<br>MEWP |                       | SERIAL NO. :<br>BART025D00178                    | REPORT No.: 249248                                        |                                                  |
| CAPACITY (SWL) :<br>272 KG                    | MANUFACTURER :<br>DINGLI             |                       | FACILITY / LOCATION :<br>DMM YARD                |                                                           |                                                  |
| REQUESTED INSPECTION DATE :                   | RFI No.                              | TASK COMPLETED DATE : | EQUIPMENT OWNER :<br>SUDHIR EQUIPMENT RENTAL CO, |                                                           |                                                  |

## ACCEPTANCE CRITERIA

### 1. GENERAL REQUIREMENTS

|     |                                                                                                                              | REFERENCE                      | PASS | FAIL | NA | REMARKS |
|-----|------------------------------------------------------------------------------------------------------------------------------|--------------------------------|------|------|----|---------|
| 1.1 | Equipment documentation is available                                                                                         | ANSI/SAIA A92.5, G.I.<br>7.030 | ✓    |      |    |         |
| 1.2 | Previous inspection reports are checked                                                                                      | ANSI/SAIA A92.5, G.I.<br>7.030 | ✓    |      |    |         |
| 1.3 | Daily pre-operational inspection checklists are checked (if applicable)                                                      | ANSI/SAIA A92.5, Sec:<br>6.4.1 | ✓    |      |    |         |
| 1.4 | Preventive Maintenance is established and updated records are maintained                                                     | ANSI/SAIA A92.5, Sec:<br>6.4.1 | ✓    |      |    |         |
| 1.5 | Equipment is operated by a qualified operator                                                                                | ANSI/SAIA A92.5                | ✓    |      |    |         |
| 1.6 | Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible                | ANSI/SAIA A92.5                | ✓    |      |    |         |
| 1.7 | A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice | G.I. 7.030                     | ✓    |      |    |         |
| 1.8 | Manufacturer name, address, serial number and model are clearly marked or tagged                                             | ANSI/SAIA A92.5                | ✓    |      |    |         |

|      |                                                                                 | REFERENCE                  | PASS | FAIL | NA | REMARKS |
|------|---------------------------------------------------------------------------------|----------------------------|------|------|----|---------|
| 1.9  | Safe working load and number of persons are clearly marked on the work platform | ANSI/SAIA A92.5, SAES-B067 | ✓    |      |    |         |
| 1.10 | Maximum platform height and reach are clearly marked                            | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 1.11 | Maximum travel height and travel directions are clearly marked                  | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 1.12 | Power rating are provided and marked (for AC and/or DC)                         | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 1.13 | Platform and guardrails electrical insulation data are provided                 | GI 7.030 Para: 5.1.2       |      |      | ✓  |         |

## 2. INSPECTION POINTS

|     |                                                                                                     | REFERENCE       | PASS | FAIL | NA | REMARKS |
|-----|-----------------------------------------------------------------------------------------------------|-----------------|------|------|----|---------|
| 2.1 | Platform surfaces are at least 18" (width & length) and are slip-resestant                          | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.2 | Platform guardrails are provided and secure                                                         | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.3 | Platform guardrails are 42" height (+/- 3")                                                         | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.4 | Platform toeboard is fitted and at least 4" high                                                    | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.5 | Moving parts are guarded                                                                            | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.6 | Personnel on the platform is protected against the hazards of moving parts of the aerial platforms. | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.7 | Access to the platform is provided                                                                  | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.8 | Access gates or openings shall be properly closed per the manufacturer's instructions               | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.9 | Electrical cables, wiring and components are undamaged                                              | ANSI/SAIA A92.5 | ✓    |      |    |         |

|      |                                                                                             | REFERENCE       | PASS | FAIL | NA | REMARKS |
|------|---------------------------------------------------------------------------------------------|-----------------|------|------|----|---------|
| 2.10 | Safety harness anchorage is fitted in the platform                                          | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.11 | Battery is secure, guarded and ventilated                                                   | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.12 | Outrigger position microswitches and interlocks are fully functional at their contril panel | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.13 | Air, Hydraulic and fuel systems are not leaking                                             | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.14 | Emergency stop button is available at ground control station                                | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.15 | There are no loose nuts, bolts, missing, worn or damaged parts around the structure         | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.16 | The equipment is free of defective and/or corroded members/joints                           | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.17 | Working environment is hazard free and machine ca be safely operated                        | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.18 | An hour meter is fitted                                                                     | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.19 | A fire extinguisher is fitted (type depends on operating location)                          | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.20 | All moving parts are lubricated                                                             | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.21 | All fluid levels for oil, water and hydraulic are adequate                                  | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.22 | Platform controls operate the machine correctly                                             | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.23 | Platform controls are clearly marked with direction and mode of operation                   | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.24 | Platform controls accessable to the operator                                                | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.25 | Platform controls return to "off" or "neutral" position when released                       | ANSI/SAIA A92.5 | ✓    |      |    |         |
| 2.26 | Platform controls are protected agains inadvertent operation                                | ANSI/SAIA A92.5 | ✓    |      |    |         |

|      |                                                                                                                         | REFERENCE                  | PASS | FAIL | NA | REMARKS |
|------|-------------------------------------------------------------------------------------------------------------------------|----------------------------|------|------|----|---------|
| 2.27 | Over-ride control for power functions is fitted at ground level control panel                                           | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.28 | Lower controls return to "off" or "neutral" position when released                                                      | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.29 | Lower controls are clearly marked for direction and mode of operation                                                   | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.30 | Lower controls do not include drive and steering functions                                                              | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.31 | Lower controls are protected against inadvertent operation                                                              | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.32 | Boom raise/extend is operable from platform and ground control                                                          | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.33 | Boom lower/retract is operable from platform and ground control                                                         | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.34 | Platform rotation is operable from both platform and ground controls                                                    | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.35 | Emergency stop button is operable from both platform and ground controls                                                | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.36 | Auxiliary/emergency lowering is operable from platform and ground controls                                              | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.37 | Auxiliary/emergency retracting is operable from platform and ground controls                                            | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.38 | Auxiliary/emergency rotating is operable from platform and ground controls                                              | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.39 | Hydraulic/Pneumatic systems are leak-free with platform raised                                                          | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.40 | Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition) | ANSI/SAIA A92.5 Sec: 4.6.6 | ✓    |      |    |         |

|      |                                                                                                                                                    | REFERENCE                  | PASS | FAIL | NA | REMARKS |
|------|----------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------|------|------|----|---------|
| 2.41 | Aerial platforms is fitted with a warning device at the platform which activates automatically when the aerial platform is at and beyond the slope | ANSI/SAIA A92.5 Sec: 4.6.6 | ✓    |      |    |         |
| 2.42 | Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)                                                             | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.43 | Steering is properly working when moving forward and in reverse directions                                                                         | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.44 | Brakes are in good working condition and can hold the machine on any slope (parking and moving)                                                    | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.45 | Extendable axles function is satisfactory (where fitted)                                                                                           | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.46 | Outriggers (stabilizers) extension-retraction operation is satisfactory                                                                            | ANSI/SAIA A92.5            |      |      | ✓  |         |
| 2.47 | Extendable elevating assembly operation is satisfactory (retracted vs. extended)                                                                   | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.48 | Elevating assembly operation is satisfactory (elevated vs. lowered)                                                                                | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.49 | Wheels and tyres are serviceable and undamaged                                                                                                     | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.50 | Travel alarm is operable                                                                                                                           | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.51 | Platform lowering alarm is operable                                                                                                                | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.52 | Auxiliary power source is available (ready to be used in event of primary power loss)                                                              | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.53 | Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)                                                   | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.54 | The platform does not descend when in raised position and the power is off                                                                         | ANSI/SAIA A92.5            | ✓    |      |    |         |
| 2.55 | Engine powered machines fuel lines are supported to minimize chafing                                                                               | ANSI/SAIA A92.5            | ✓    |      |    |         |

|      |                                                                                                   | REFERENCE                 | PASS | FAIL | NA | REMARKS |
|------|---------------------------------------------------------------------------------------------------|---------------------------|------|------|----|---------|
| 2.56 | Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat | ANSI/SAIA A92.5           | ✓    |      |    |         |
| 2.57 | Engine powered machines exhaust system is provided with muffler                                   | ANSI/SAIA A92.5           | ✓    |      |    |         |
| 2.58 | Installation of Anti- Entrapment device on work platform                                          | Letter No. CIU-L-019/2016 | ✓    |      |    |         |

## REMARKS

This check list will be applied for Vehicle Mounted Elevating Work Platform - ANSI/SAIA A92.2.

- Inspected equipment with reference to ANSI/SAIA A92.5 shall be equipped with Anti- Entrapment device on work platform.

### REFERENCE DOCUMENTS:

- 1- ANSI/SAIA A92.5 - 2014 Issue: Boom - Supported Elevating Work Platforms
- 2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 3- SA GI 7.025 -2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

## ACCEPTANCE CRITERIA (LOAD TEST)

### 1. GENERAL REQUIREMENTS

|     |                                                                                                             | REFERENCE                | PASS | FAIL | NA | REMARKS |
|-----|-------------------------------------------------------------------------------------------------------------|--------------------------|------|------|----|---------|
| 1.1 | Hazards don't exist around elevating/lifting equipment and it is safe to carry out inspection and load test | General                  | ✓    |      |    |         |
| 1.2 | Load test procedures for the specified equipment are reviewed                                               | Applicable GI, ASME/ANSI | ✓    |      |    |         |
| 1.3 | The elevating/lifting equipment is painted safety yellow                                                    | SAES-B067 Sec:4.4        |      |      | ✓  |         |
| 1.4 | The elevating/lifting equipment is painted safety yellow-and-black stripes on offshore facilities           | SAES-B067 Sec:4.4        |      |      | ✓  |         |

|      |                                                                                  | REFERENCE                | PASS | FAIL | NA | REMARKS |
|------|----------------------------------------------------------------------------------|--------------------------|------|------|----|---------|
| 1.5  | Rated capacity of the elevating/lifting equipment is marked (Arabic & English)   | SAES-B067 Sec:4.4        | ✓    |      |    |         |
| 1.6  | Operator is certified and licensed                                               | G.I. 7.025 Para: 7.1     | ✓    |      |    |         |
| 1.7  | Elevating/lifting equipment has been built to the applicable/related standard(s) | Applicable ASME/ANSI     | ✓    |      |    |         |
| 1.8  | Elevating/lifting equipment history records are checked                          | G.I 7.030 Para: 5.5.2    | ✓    |      |    |         |
| 1.9  | All safety devices are provided as per applicable standards and design           | Applicable GI, ASME/ANSI | ✓    |      |    |         |
| 1.10 | All locking devices are as per applicable standards and design                   | Applicable ASME/ANSI     | ✓    |      |    |         |
| 1.11 | All limit devices are as per applicable standards and design                     | Applicable GI, ASME/ANSI | ✓    |      |    |         |
| 1.12 | Manufacturer's load test certificate for new/repared equipment is provided       | G.I.7.030 Para: 5.3.2    | ✓    |      |    |         |
| 1.13 | Initial inspection is performed using applicable SAIC                            | SATIP-CIU-001            | ✓    |      |    |         |
| 1.14 | Proof load test is verified (e.g. 125%, 200%, etc)                               | Applicable ASME/ANS      |      |      | ✓  | 150%    |
| 1.15 | Rated loads are as per applicable standards and/or design                        | Applicable ASME/ANSI     | ✓    |      |    |         |
| 1.16 | Sling, shackles and below the hook lifting device condition are checked          | G.I. 7.029 Para: 5.16    |      |      | ✓  |         |
| 1.17 | Witness load test as per load test procedures                                    | General                  | ✓    |      |    |         |
| 1.18 | Post load test inspection using applicable SAIC is performed                     | SATIP-CIU-001            | ✓    |      |    |         |
| 1.19 | Elevating/lifting equipment design/modifications calculations are checked        | Applicable ASME/ANSI     | ✓    |      |    |         |
| 1.20 | Allowable deflection limits are verified against design specs.                   | Applicable ASME/ANSI     | ✓    |      |    |         |

|      |                                                                                                                                              | REFERENCE                         | PASS | FAIL | NA | REMARKS |
|------|----------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|------|------|----|---------|
| 1.21 | Boom is fully retracted and extended to its maximum length of _____ meters (feet)                                                            | Applicable Load testing procedure | ✓    |      |    |         |
| 1.22 | Operational test through all configurations are conducted (e.g. extend boom, telescoping, hoisting, etc)                                     | Applicable ASME/ANSI              | ✓    |      |    |         |
| 1.23 | Elevating/lifting equipment stability and integrity at extreme operating conditions are verified                                             | Applicable ASME/ANSI              | ✓    |      |    |         |
| 1.24 | The elevating/lifting equipment has the manufacturer test certification for repairs, modifications or alterations                            | G.I.7.030 Para: 5.4.5             | ✓    |      |    |         |
| 1.25 | Repairs, modifications and/or alterations are carried out to manufacturer, applicable international standards and/ or Saudi Aramco standards | G.I.7.030 & Applicable ASME/ANIS  | ✓    |      |    |         |

## LOAD TEST DETAILS

| Test Performed By (Name/ Agency) | Procedure Reference No.         | Ref. Standard for Load Test | Weight Calculation Verified | Load Cell used to determine exact test load weight (if NO, state reason) |
|----------------------------------|---------------------------------|-----------------------------|-----------------------------|--------------------------------------------------------------------------|
| SUDHIR RENTAL                    | S.ARAMCO GI 7.030 AND ANSI 92.5 | -CRM#4045927194             | YES                         | CALIBRATED WEIGHT                                                        |

| Test No. | Weight of Load Applied | Span | Max. allowed Deflection | Actual Deflection | Result |
|----------|------------------------|------|-------------------------|-------------------|--------|
| 1        | 408 KG                 | -    | -                       | -                 | PASS   |
| 2        | -                      | -    | -                       | -                 | -      |
| 3        | -                      | -    | -                       | -                 | -      |

**REFERENCE DOCUMENTS:**

- 1- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment
- 2- SA GI 7.029 - 2019 Issue: Rigging Hardware Requirements
- 3- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 4- SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 5- SAIC-U-7003 - 2023 Issue: Below-the-Hook Lifting Equipment
- 6- SATIP-CIG-001- 2016 Issue: Elevating/Lifting Equipment Inspection

Signature

Inspected / Witnessed by 3rd Party Certified Inspector

**Name** MOHAMED OMARA

**Signature**



**Certificate No.** 80019106

**Company** Bureau Veritas

**Telephone No** 055 078 7628

## User Representative

**Name** ARIF

**Signature**



**Date** 28/04/2026

**Badge** -

**Telephone No:** 055 222 8031



Sticker  
No:  
BV-5935

**Bureau  
Veritas**  
Tel.: + 966 013  
822 1071  
Fax: + 966 013  
822 1072  
Al Khobar,  
Saudi Arabia



EQUIP .S.N: BART025D00178

EQUIP .NO : S44AD-2388

EQUIP.SWL : 272 KG

INSPECTION DATE : 28/04/2026

NEXT INSPECTION DATE :27/10/2026

INSPECTOR NAME: MOHAMED OMARA

SAP # 80019106

SA INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY

**NOTE:** "THIS STICKER IS INTENDED AND VALID FOR ARAMCO  
PREMISES AND PROJECTS ONLY"

## Client Satisfaction and Service Feedback

### Survey questions

|   |                                                                                                   | Answers | Remarks |
|---|---------------------------------------------------------------------------------------------------|---------|---------|
| 1 | Did the Service provider Co. provide the right inspector with a valid qualification card?         | Yes     |         |
| 2 | Did the service provider Co. respond for inspection within the expected time frame?               | Yes     |         |
| 3 | Was the inspector wearing the required personal protective equipment (PPE) during the inspection? | Yes     |         |
| 4 | Did the inspection conducted safely and in accordance with Aramco's standards?                    | Yes     |         |

For any enquiry or concern, please contact: Inspection Dept. - ISSD Crane Inspection Unit (CIU)



Sticker No.:  
**BV-5935**

**BUREAU VERITAS**

Tel: +966 13 882 1071  
info.saudi@bureauveritas.com  
middle-east.bureauveritas.com  
Al Khobar, Saudi Arabia



**BUREAU  
VERITAS**

EQUIP. S.N.:

**BART025D00178**

EQUIP. NO.:

**SHYAD-2388**

EQUIP. SWL:

**272 KG**

INSPECTION DATE:

**APRIL 28. 2026**

NEXT INSPECTION DATE:

**OCT 27. 2026**

INSPECTOR NAME:

**M. Alharbi**

SAP #:

**80019106**

"S.A. INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCY"

**NOTE: "THIS STICKER IS INTENDED AND VALID FOR ARAMCO PREMISES AND PROJECTS ONLY"**