

OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	Air Compressor
Brand / Make	ATLAS COPCO
Asset ID	SAC-500-132
Model Number	XAS500-175
Serial Number	VPL/2022-23/249
Engine Number	NBHM120135
Rating	500 CFM
Manufacturing Year	2023

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities. Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at : Info@sudhirrentals.com

Sincerely,

Ajay Koul
General Manager
Sudhir Equipment Rental Company





Certificate of Insurance

Policy Holder Name
Policy Number
Original Policy Period

Sudhir Equipment Rental Company
5/EP/30425/0/0
05/04/2026 to 04/04/2027

اسم حامل الوثيقة
رقم الوثيقة
فترة الوثيقة الأصلية

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والآلات المقاولين للمعدة المذكورة أدناه، وذلك وفقا لشروط وثيقة التأمين المذكورة أعلاه:

Asset ID	:	SAC-500-132	:	معرف الأصل
Brand	:	VARADA	:	العلامة التجارية
Type	:	XAS500-175	:	النوع
Model	:	Air Compressor	:	الطرز
Manufacturing Year	:	2023	:	سنة الصنع
Equipment Serial Number	:	VPL/2022-23/249	:	الرقم التسلسلي للمعدة
Purchase Value	:	97000	:	قيمة الشراء
Insurance Effective Date	:	05/04/2026	:	تاريخ سريان التأمين

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذه الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01st April 2026

Signature of Insurer's Authorized Representative



PUBLIC

Gulf Insurance Group

A Saudi joint stock company | Paid-up capital 500 Million Saudi Riyals
Licensed by No (TMN/25/20101) | Commercial Registration No.1010271203
3528 King Abdullah Bin Abdulaziz Road, Al Nuzha District
Unit No. 25 | Riyadh 12471 - 6378
Toll free 8001160020 | Website www.gig.sa
Regulated and Supervised by The Saudi Central Bank


مجموعة الخليج للتأمين

شركة مساهمة سعودية | رأس المال 500,000,000 ريال سعودي
مرخص لها برقم ترخيص (ت م ن/25/20101) | سجل تجاري رقم 1010271203
3528 طريق الملك عبدالله بن عبدالعزيز، حي النزهة
رقم الوحدة 25 | الرياض 12471 - 6378
www.gig.sa الرقم المجاني 8001160020 | الموقع الإلكتروني
خاضعة لرقابة وإشراف البنك المركزي السعودي



مؤسسة جبال هيمالايا للفحص

JABAL HEMALAYA FOR INSPECTIONS



Certificate of Thorough Visual and Functional Examination of
Air Compressor

Certificate No: JHI-5194-25-C3

Date of Inspection: 12-11-2025

Name of the owner company:

SUDHIR EQUIPMENT RENTAL COMPANY

Location:

YANBU- KSA

Equipment Details:

AIR COMPRESSOR

Reference Regulations:

SASO-GSO-EN-1012-3, BS EN 1012-1:2010

Maker & Date of Manufacture:

VARADA & 2023

Sticker No.

009830

Owner Id :

SAC-500-132

Model No.:

XAS 500-175

Serial No.

VEPL/2022-23/249

Motor Power.

170Hp

Speed.

2200 RPM

Max. Operating Pressure.

12.0 BAR

Description of Test: Visual and Functional Test Were Satisfactory.

Date of Last Examination

N/A

Date of Next Examination

11-05-2026

RECOMMENDATION / REMARKS

At the time of inspection, the equipment was found satisfactory.

IMAGES FOR AIR COMPRESSOR



*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: M.SHEIK ALLAVUDEEN

Authorized Signature:

Surveyor's Name: KHAIF

Surveyor's Signature:

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to relieve any designer, manufacturer, seller, supplier, repairer or operator of any warranty, express or implied, and Jabal Hemalaya For Inspections liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall Jabal Hemalaya For Inspections nor their Engineer be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by Jabal Hemalaya For Inspections and which are covered only by this certificate. Any person not a party to the contract pursuant to which this document is delivered may not assert claim against Jabal Hemalaya For Inspections for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of Jabal Hemalaya For Inspections.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (Jabal Hemalaya) will not be held liable for any damage/losses associated to the equipment/material

Address: Est. Jabal Hemalaya for Inspections, Saudi Arabia, Riyadh, Al Malaz Dist. Po. 12831
CR No: 1010927177, Tel: 0112334900, Email: info@jhinspection.com, www.jhinspection.com

Annex to Certificate of Test and Thorough Examination

Certificate No.: JHI-5194-25-C3

Date of Inspection: 12-11-2025

Documentation	CONDITION
Equipment manufacturer's instruction & operational Manual & last test report/certificate/manufacturing details available	Satisfactory
Pressure Gauges	Satisfactory
Corrosion	Satisfactory
Lubrication	Satisfactory
Support	Satisfactory
Paint / Structure & Surface	Satisfactory
Pipe Connections (Supports)	Satisfactory
Working Environment	Satisfactory
Foundation / Footing & Anchorage	Satisfactory
Safety Valve set Pressure	Satisfactory
Valves	Satisfactory
Air Filter /Air Dryer	Satisfactory
Casing	Satisfactory
Attachment	Satisfactory
Fittings	Satisfactory
Oil Level	Satisfactory
Area House Keeping	Satisfactory
Earth Grounding Continuity	Satisfactory
Power Cable & Wiring Condition	Satisfactory
General Condition	Satisfactory

COMMENTS

AT THE TIME OF INSPECTION, THE EQUIPMENT WAS FOUND SATISFACTORY

Surveyor's Name: KHAIF



Surveyor's Signature:



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC/JED/71360

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request.

Customer **SUDHIR EQUIPMENT RENTAL COMPANY.**
Address JEDDAH - KINGDOM OF SAUDI ARABIA

Description **SAFETY RELIEF VALVE**
Manufacturer ATLAS COPCO
Part No. 0832100066
Serial No. 2301154 **Receipt Date** : 16-Nov-25
ID No. SAC-500-132 **Calibration Date** : 16-Nov-25
Location Calibration Lab (Jeddah) **Calibration Due Date** : 15-May-26

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO 17025 requirements

Reference Standard Equipment Used

Description	Certificate No.	Serial No.	Due Date
High Pressure Pneumatic Calibrator	AME/24/TC-1212-A9	214E2408004	13-Dec-25
Digital Pressure Gauge	AME/24/CC-1212-A14	2232406117	13-Dec-25

Calibrated By

2
Calibration Engineer



Approved By

QA/QC Engineer

PAGE : 1 of 2

UIC-QP-7.8-24 F02-REV 0

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٩٦٦ ١٣ ٣٤٤ ٨٨٨٢ / فاكس ٩٦٦ ١٣ ٣٤٤ ٨٨٨١
هاتف ٩٦٦ ١٣ ٣٦٧ ٠٥١٥

CERTIFICATE NO : UIC/JED/71360

PAGE

2 of 2

Customer	SUDHIR EQUIPMENT RENTAL COMPANY.		
Address	JEDDAH - KINGDOM OF SAUDI ARABIA		
Description	SAFETY RELIEF VALVE		
Manufacturer	ATLAS COPCO	Calibration Date	16-Nov-25
Part No.	0832100066	Calibration Due Date	15-May-26
Serial No.	2301154	Temperature	21.6°C
ID No.	SAC-500-132	Relative Humidity	48%

Test Results

Set Pressure :	11.5 BAR	Spring No./ Press. Range: --
Back Pressure:	0.0 BAR	Size Inlet/Outlet : 1" X 1-1/2"
CDTP :	11.5 BAR	Type of Valve : Metal Seated
Setting Accuracy : ± 3 % of Setting		Test Medium : Air/Gas/Water/Oil
Pop Test : PASSED		

BASIS OF TEST:

Ref Standard ASME Sec VIII, Div I

Summary of Test Procedure:

The Calibration of above Safety relief valve is performed through the verification of set pressure and seat tightness using a reference standard pressure gauge or test gauge and a hydrostatic / pneumatic test system.

Traceability:

The reported tests were undertaken using equipment detailed below for which the company maintains Traceability to the third party.

Condition of Instrument

With in the tolerance on receipt(as found)	No
The instrument was adjusted	No
The instrument was repaired	No



Calibrated By: _____
Calibration Engineer

UIC-QP-7.8-24 F02, REV 0

Approved by: _____
QA/QC Engineer