

OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	Generator
Brand / Make	VARADA
Asset ID	SG-1006-60
Model Number	VEPL-60-CDP
Serial Number	VEPL/2024-25/75
Engine Number	AL4CTIDG5
Alternate Serial Number	G23I369460
Manufacturing Year	2024

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities. Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at : Info@sudhirrentals.com

Sincerely,

Ajay Koul
General Manager
Sudhir Equipment Rental Company





بروج للتأمين التعاوني
Buruj Cooperative Insurance

شهادة التأمين - CERTIFICATE OF INSURANCE

Policy Holder Name	:	Sudhir Equipment Rental Company	:	اسم حامل الوثيقة
Policy Number	:	01/CPM/ 2025/000002	:	رقم الوثيقة
Policy Period	:	05/04/2025 to 04/04/2026	:	فترة الوثيقة
Description of Machinery / Equipment	:	VARADA-GENERATOR-VEPL-60-CDP	:	وصف المعدة/ال لة
Chassis / Serial No.	:	VEPL/ 2024-25/75	:	رقم الهيكل/ التسلسلي
Year of Manufacturing	:	2024	:	سنة الصنع
Asset ID No.	:	SG-1006-60	:	رقم ال صل
Location	:	Kingdom of Saudi Arabia.	:	الموقع

BURUJ Cooperative Insurance Company certifies that above client is holding a Machinery/Equipment Insurance Policy for the above-mentioned Equipment in accordance with the above-mentioned Insurance Policy.

With effect from: 05/04/2025 to 04/04/2026

This Certificate has been issued upon Insured's request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تشهد شركة بروج للتأمين التعاوني بأن السادة أعل ه مؤمنين لديها تأمين المكانن/المعدات المذكورة أعل ه وذلك حسب وثيقة التأمين المذكورة أعل ه

والتي يبدأ تاريخ سريانها من ٢٠٢٥/٠٤/٠٥ إلى ٢٠٢٦/٠٤/٠٤

تم إصدار هذه الشهادة بناءً على طلب المؤمن له وذلك حسب الشروط وال استثناءات وال شتراطات المذكورة في الوثيقة.

Important Notices:

1. This Certificate does not pay any fines, penalties, bonds or cautions that may be imposed.
2. Original certificates are only accepted.
3. Due to the importance of correct information being stated in this certificate, kindly examine the document carefully and advise the Company of any difference.
4. In the event of changes in the above information, kindly contact +966-11-2938383

مل حظات هامة:

- ١) ل تطبق هذه الشهادة التأمين على الغرامات والعقوبات المالية بما في ذلك المخالفات أو الضمانات أو الكفالات التي قد تقرر.
- ٢) تقبل الشهادة ال صلية فقط.
- ٣) نظراً ل همية صحة البيانات الخاصة بكم في هذه الشهادة، الرجاء التأكد منها وإشعار الشركة في حالة وجود أي اختل فات.
- ٤) عند الحاجة إلى تعديل البيانات أعل ه يرجى ال اتصال على شركة بروج للتأمين التعاوني ٢٩٣٨٣٨٣-١١-٩٦٦+



BURUJ Cooperative Insurance Company

P.O. Box 51855, Riyadh 11553,
National Address 3385, Al Thomamah Road, An-Nada District.
800 124 0201 | burujinsurance.com

Issue Date: 3 April 2025



REPORT OF INSPECTION

Cert. No.: 2080387	Date of Examination: 05/11/2025	Sticker No.: 01-86932
Equipment Owner	SUDHIR EQUIPMENT RENTAL CO.	
Place of Inspection	DMM YARD	
Equipment Type	DIESEL GENERATOR	
Manufacturer Name	VARADA	
Owner ID	SG-1006-60	
Serial No.	VEPL/2024-25/75	
Model	VEPL-60-CDP	
Rated Power	60 KVA	
Voltage / Frequency	400 V / 60 Hz / 50 KW	
Speed	-	

At the request of SUDHIR EQUIPMENT RENTAL CO., Surveyor to BUREAU VERITAS, acting within the General Conditions of Services of the Society, attended on 05/11/2025 at DMM YARD to witness Test and/or to carry out Thorough Examination of the above-mentioned equipment as per ISO 8528

Inspection Activities:

Prior to commencing performance test, visual inspection of the equipment was carried out and no visible defects were observed. The equipment was then operated to all the functions to verify the performance of the equipment.

Result of Inspection:

Based on the visual inspection of the DIESEL GENERATOR and upon post-performance test & thorough examination, the above mentioned equipment has been found free from damage and/or permanent deformation at the time of inspection & is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

Remarks:

- Maintain regular maintenance.
- Maintain regular housekeeping

Next Inspection Due on or before: 10/05/2026

Issued at Al Khobar on 05/11/2025

Inspected by

Signature:



Name: MOHAMED OMARA
Position: Senior Inspector



Reviewed by

Signature:



Name: Ahmed Elabady
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



CHECKLIST OF TEST & THOROUGH EXAMINATION

Inspection Sticker No.:01-86932		Date of Examination:05/11/2025
DESCRIPTION		CONDITION/REMARKS
1.	Physical condition of the equipment	Satisfactory
2.	Condition of the display panel / gauges	Satisfactory
3.	Visibility & functionality of the emergency stop button	Satisfactory
4.	Condition of the generator door	Satisfactory
5.	Condition of the power supply panel	Satisfactory
6.	Condition of the diesel tank	Satisfactory
7.	Indication of any leakage observed	Satisfactory
8.	Any unnecessary vibration observed	Satisfactory
9.	Placement / Environment of the generator	Satisfactory
10.	Ventilation condition	Satisfactory
11.	Availability of suitable fire extinguisher and/or sand	Satisfactory
12.	Insulation rubber mat at all panels / gauges	Satisfactory
13.	Markings / Labels & warning signage	Satisfactory
14.	Spill observant kit or drip tray	Satisfactory
15.	Electrical grounding condition	Satisfactory
16.	Condition of the skid	Satisfactory
17.	Name plate	Satisfactory
Remarks: Pass		

Inspector to Bureau Veritas
Signature:




Name: MOHAMED OMARA
Position: Senior Inspector

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



No. LFT-S.
01 - 86932



BUREAU
VERITAS

Saudi Arabia

Tel: +966 13 882 1071
Fax: +966 13 882 1072



EQUIP. NO. SG-1006-60

EQUIP. S N. VEPL/2024-25/75


S. W. L: —

DATE OF INSPECTION Nov 05. 2025

NEXT INSPECTION DUE ON MAY 04. 2026

INSPECTED BY M. Almadani

This sticker is issued under Bureau veritas General Conditions of Service and is valid only in conjunction with hereafter inspection Report No. Report No. LFT-R



SAFETY MUST HAVE PRIORITY!!

THIS GENERATOR SHOULD BE RUN WITH ALL DOORS CLOSED
SWITCH OFF ENGINE BEFORE OPENING ANY OF THE PANELS

NOTICE TO HIRER

OPERATING PROCEDURE

1: Before starting the Generator check the following:

- > Lubricating Oil level
- > Fuel Level - min. 30%
- > Coolant Water level
- > Leaks

2: Check that output circuit breaker is in the OFF position and that the cables are securely connected

3: Turn the key switch or push button to Manual position.

4: Press the START button and hold until the Generator starts

5: When the Generator is running & the Safety on lamp is lit. Check the following:

- > Voltage
- > RPM/Hz
- > Coolant Temperature
- > Lubricating Oil Pressure
- > Battery charging Voltage
- > Any abnormal noise

6: Switch the circuit breaker to the ON Position

7: To stop the Generator switch the circuit breaker to the OFF position and run the generator without load for 2 to 3 minutes

8: Turn the key switch or push button to OFF position and disconnect the batteries if not used for two days or more.

9: CHECKS

10: Generator and Motors are functioning