


Ownership Certificate

To Whom It May Concern

This is to certify that the following equipment mentioned below are the sole owned by
Branch of Sudhir Gensets LTD.

Equipment	Electric Scissorlift
Brand / Make	Genie
Asset ID	SG8ESL-191
Model Number	GS2046
Serial Number	GS46D-10578
Working Height	8 Meters
Year of Manufacturing	2018

Mansoor Ali
Branch Manager
Branch of Sudhir Gensets LTD. Co
Dammam - KSA



NO.: BV-24-7389



EQUIP. NO. *SG 8E SL - 191*

EQUIP. S. N. *GS46D - 10578*

DATE INSPECTED: *AUG 16. 2025*

NEXT INSPECTED DATE *FEB 15, 2026*

INSPECTED BY *M. MARR 8019108*

SA INSPECTION DEPARTMENT APPROVED CONTRACTOR AGENCIES



بروج للتأمين التعاوني
Buruj Cooperative Insurance

شهادة التأمين - CERTIFICATE OF INSURANCE

Policy Holder Name	:	Sudhir Equipment Rental Company	:	اسم حامل الوثيقة
Policy Number	:	01/CPM/ 2025/000002	:	رقم الوثيقة
Policy Period	:	05/04/2025 to 04/04/2026	:	فترة الوثيقة
Description of Machinery / Equipment	:	GENIE-AWPS-GS1930	:	وصف المعدة/ال لة
Chassis / Serial No.	:	GS46D-10578	:	رقم الهيكل/ التسلسلي
Year of Manufacturing	:	2018	:	سنة الصنع
Asset ID No.	:	SG8ESL-191	:	رقم ال صل
Location	:	Kingdom of Saudi Arabia.	:	الموقع

BURUJ Cooperative Insurance Company certifies that above client is holding a Machinery/Equipment Insurance Policy for the above-mentioned Equipment in accordance with the above-mentioned Insurance Policy.

With effect from: 05/04/2025 to 04/04/2026

This Certificate has been issued upon Insured's request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تشهد شركة بروج للتأمين التعاوني بأن السادة أعل ه مؤمنين لديها تأمين المكان/المعدات المذكورة أعل ه وذلك حسب وثيقة التأمين المذكورة أعل ه

والتي يبدأ تاريخ سريانها من ٢٠٢٥/٠٤/٠٥ إلى ٢٠٢٦/٠٤/٠٤

تم إصدار هذه الشهادة بناءً على طلب المؤمن له وذلك حسب الشروط وال استثناءات وال شتراطات المذكورة في الوثيقة.

Important Notices:

1. This Certificate does not pay any fines, penalties, bonds or cautions that may be imposed.
2. Original certificates are only accepted.
3. Due to the importance of correct information being stated in this certificate, kindly examine the document carefully and advise the Company of any difference.
4. In the event of changes in the above information, kindly contact +966-11-2938383

مل حظات هامة:

- ١) ل تطبق هذه الشهادة التأمين على الغرامات والعقوبات المالية بما في ذلك المخالفات أو الضمانات أو الكفالات التي قد تقرر.
- ٢) تقبل الشهادة ال صلية فقط.
- ٣) نظراً ل همية صحة البيانات الخاصة بكم في هذه الشهادة، الرجاء التأكد منها وإشعار الشركة في حالة وجود أي اختل فات.
- ٤) عند الحاجة إلى تعديل البيانات أعل ه يرجى ال اتصال على شركة بروج للتأمين التعاوني ٢٩٣٨٣٨٣-١١-٩٦٦+



BURUJ Cooperative Insurance Company

P.O. Box 51855, Riyadh 11553,
National Address 3385, Al Thomamah Road, An-Nada District.
800 124 0201 | burujinsurance.com

Issue Date: 3 April 2025



Bureau Veritas, Saudi Arabia

6th Floor, Al Raja Tower, King Fahad Road, Bandriyah, Al Khobar (31952), Saudi Arabia

Tel No : +966 13 882 1071

Web : <https://middle-east.bureauveritas.com>



Report No.: 246133

LIFTING EQUIPMENT INSPECTION REPORT	Area DAMMAM	Inspection Date 16/08/2025		Inspection Time 9:30	Previous Sticker	
					No.INITIAL	Issue By -
Department / Contractor SUDHIR EQUIPMENT RENTAL CO.	Equipment Number SG8ESL-191	Equipment Location DMM YARD		Inspection Result Pass	New Sticker No. BV-24-7389	
Manufacturer GENIE	Model GS2046	Capacity 227 KG	Type MEWP	Equipment Serial Number GS46D-10578	Sticker Expiration Date 15/02/2026	

Above Equipment was inspected by Bureau Veritas in accordance with applicable Saudi Aramco GI's, ASME and API Standards. Deficiencies that require corrective action are listed below. Specific repairs to correct each deficiency should be noted in the corrective action taken column.

No.	DEFICIENCIES / NOTES	Corrective Action Taken
1	-INITIAL INSPECTION AND FUNCTION TEST FOR SELF-PROPELLED ELEVATING WORK PLATFORM AS PER AS S.ARAMCO GI 7.030 AND ANSI 92.6 -WITNESSING FOR 150% OF SWL LOAD TEST -CRM#4045887498 -EQUIPMENT WAS FOUND SATISFACTORY AT THE TIME OF INSPECTION -FOLLOW PROPER PM REGULARLY	-
Receiver Name : ARIF		Inspector Name : MOHAMED OMARA
Badge No.: -	Telephone No.: -	Telephone : 055 078 7628

When re-inspection is requested, a complete copy of this report should be ready review by the inspector.

SAUDI ARAMCO INSPECTION CHECKLIST			SAIC NUMBER SAIC-U-7014		ISSUE DATE 12-Jan-23	DISCIPLINE ELEVATING/LIFTING EQUIPMENT
SELF PROPELLED ELEVATING WORK PLATFORM						
PROJECT TITLE			WBS/BI/JO NUMBER		INSPECTION COMPANY Bureau Veritas, Saudi Arabia	
EQUIPMENT ID NUMBER : SG8ESL-191	EQUIPMENT DESCRIPTION/TYPE : MEWP		SERIAL NO. : GS46D-10578		REPORT No.: 246133	
CAPACITY (SWL) : 227 KG	MANUFACTURER : GENIE		FACILITY / LOCATION : DMM YARD			
REQUESTED INSPECTION DATE :	RFI No.	TASK COMPLETED DATE : 16/08/2025		EQUIPMENT OWNER : SUDHIR EQUIPMENT RENTAL CO.		

ACCEPTANCE CRITERIA

1. GENERAL REQUIREMENTS

		REFERENCE	PASS	FAIL	NA	REMARKS
1.1	Equipment documentation is available	ANSI/SAIA A92.5, G.I. 7.030	✓			
1.2	Previous inspection reports are checked	ANSI/SAIA A92.5, G.I. 7.030	✓			
1.3	Daily pre-operational inspection checklists are checked (if applicable)	ANSI/SAIA A92.6 Sec:7.6	✓			
1.4	Preventive Maintenance is established and updated records are maintained	ANSI/SAIA A92.6 Sec:7.6	✓			
1.5	Equipment is operated by a qualified operator	ANSI/SAIA A92.6	✓			
1.6	Warning notice, cautions or restrictions for safe operation and maintenance are clearly displayed and legible	ANSI/SAIA A92.6	✓			
1.7	A sign is posted warning the operator not to rely solely on any automatic device as a substitute for safe operating practice	G.I. 7.030	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
1.8	Manufacturer name, address, serial number and model are clearly marked or tagged	ANSI/SAIA A92.6	✓			
1.9	Safe working load and number of persons are clearly marked on the work platform	ANSI/SAIA A92.6, SAES-B067	✓			
1.10	Maximum platform height and reach are clearly marked	ANSI/SAIA A92.6	✓			
1.11	Maximum travel height and travel directions are clearly marked	ANSI/SAIA A92.6	✓			
1.12	Power rating are provided and marked (for AC and/or DC)	ANSI/SAIA A92.6	✓			
1.13	Platform and guardrails electrical insulation data are provided	ANSI/SAIA A92.6			✓	
1.14	Multiple configurations are described on the manual and the platform (if multiple ratings are used)	GI 7.030 Para: 5.1.2	✓			

2. INSPECTION POINTS

		REFERENCE	PASS	FAIL	NA	REMARKS
2.1	Platform surfaces are at least 18" (width & length) and are slip-resistent	ANSI/SAIA A92.6	✓			
2.2	Platform guardrails are provided and secure	ANSI/SAIA A92.6	✓			
2.3	Platform guardrails are 42" height (+/- 3")	ANSI/SAIA A92.6	✓			
2.4	Platform toeboard is fitted and at least 4" high	ANSI/SAIA A92.6	✓			
2.5	Moving parts are guarded	ANSI/SAIA A92.6	✓			
2.6	Access to the platform is provided	ANSI/SAIA A92.6	✓			
2.7	Access to the platform and gate inward opening with lock.	ANSI/SAIA A92.6 Sec: 4.12.4	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.8	Electrical cables, wiring and components are undamaged	ANSI/SAIA A92.6	✓			
2.9	Extendable axles function is satisfactory (where fitted)	ANSI/SAIA A92.6			✓	
2.10	Wheels and tyres are serviceable and undamaged	ANSI/SAIA A92.6	✓			
2.11	Safety harness anchorage is fitted in the platform	ANSI/SAIA A92.6	✓			
2.12	Platform controls operate the machine correctly	ANSI/SAIA A92.6	✓			
2.13	Platform controls are clearly marked with direction and mode of operation	ANSI/SAIA A92.6	✓			
2.14	Platform controls accessible to the operator	ANSI/SAIA A92.6	✓			
2.15	Platform controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6	✓			
2.16	Platform controls are protected against inadvertent operation	ANSI/SAIA A92.6	✓			
2.17	Over-ride control for power functions is fitted at ground level control panel	ANSI/SAIA A92.6	✓			
2.18	Ground controls return to "off" or "neutral" position when released	ANSI/SAIA A92.6	✓			
2.19	Ground controls are clearly marked for direction and mode of operation	ANSI/SAIA A92.6	✓			
2.20	Ground controls do not include drive and steering functions	ANSI/SAIA A92.6	✓			
2.21	Ground controls are protected against inadvertent operation	ANSI/SAIA A92.6	✓			
2.22	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at platform control panel	ANSI/SAIA A92.6			✓	
2.23	Auxiliary (emergency) lowering, retracting and rotating controls are fitted and operable at ground control panel	ANSI/SAIA A92.6	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.24	Battery is secure, guarded and ventilated	ANSI/SAIA A92.6	✓			
2.25	Outrigger position microswitches and interlocks are fully functional at their control panel	ANSI/SAIA A92.6			✓	
2.26	Safety props or latches are installed for maintenance purposes (as prescribed by the manufacturer)	ANSI/SAIA A92.6	✓			
2.27	Air, Hydraulic and fuel systems are not leaking	ANSI/SAIA A92.6	✓			
2.28	Emergency stop button is available at ground control station	ANSI/SAIA A92.6	✓			
2.29	Emergency stop button is available at platform control station	ANSI/SAIA A92.6	✓			
2.30	There are no loose nuts, bolts, missing, worn or damaged parts around the structure	ANSI/SAIA A92.6	✓			
2.31	The equipment is free of defective and/or corroded members/joints	ANSI/SAIA A92.6	✓			
2.32	Working environment is hazard free and machine can be safely operated	ANSI/SAIA A92.6	✓			
2.33	An hour meter is fitted	ANSI/SAIA A92.6	✓			
2.34	A fire extinguisher is fitted (type depends on operating location)	ANSI/SAIA A92.6	✓			
2.35	All fluid levels for oil, water and hydraulic are adequate	ANSI/SAIA A92.6	✓			
2.36	All moving parts are lubricated	ANSI/SAIA A92.6	✓			
2.37	Emergency stop button is operable from platform station	ANSI/SAIA A92.6	✓			
2.38	Emergency stop button is operable from ground station	ANSI/SAIA A92.6	✓			
2.39	Lowering/retracting is operable from platform control	ANSI/SAIA A92.6	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
2.40	Lowering/retracting is operable from ground control	ANSI/SAIA A92.6	✓			
2.41	Raise/extend is operable from platform control	ANSI/SAIA A92.6	✓			
2.42	Boom raise/extend is operable from ground control	ANSI/SAIA A92.6	✓			
2.43	Fluid systems are leak-free with platform raised	ANSI/SAIA A92.6	✓			
2.44	Tilt alarm is operable (5 degrees out of level) (manually depress the edge of the tilt switch to cause alarm condition)	ANSI/SAIA A92.6	✓			
2.45	Tilt alarm is not combined with boom raise cut-out (dependent on machine manufacturer)	ANSI/SAIA A92.6	✓			
2.46	Steering is properly working when moving forward and in reverse directions	ANSI/SAIA A92.6	✓			
2.47	Brakes are in good working condition and can hold the machine on any slope (parking and moving)	ANSI/SAIA A92.6	✓			
2.48	Travel alarm is operable	ANSI/SAIA A92.6	✓			
2.49	Platform lowering alarm is operable	ANSI/SAIA A92.6	✓			
2.50	Machine is safely drivable from the platform when raised (fast, slow, forward and reverse modes)	ANSI/SAIA A92.6	✓			
2.51	The platform does not descend when in raised position and the power is off	ANSI/SAIA A92.6	✓			
2.52	Used ancillary equipment are in good condition, free of damages and do not create any hazardous condition (e.g. power sockets, extension cables and mechanical brackets)	ANSI/SAIA A92.6	✓			
2.53	Engine powered machines fuel lines are supported to minimize chafing	ANSI/SAIA A92.6			✓	
2.54	Engine powered machines fuel lines are positioned to minimize exposure to engine and exhaust heat	ANSI/SAIA A92.6			✓	

		REFERENCE	PASS	FAIL	NA	REMARKS
2.55	Engine powered machines exhaust system is provided with muffler	ANSI/SAIA A92.6			✓	

REMARKS

-

REFERENCE DOCUMENTS:

- 1- ANSI/SAIA A92.6 - 2006(R2014) Issue:Self - Propelled Elevating Work Platforms
- 2- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 3- SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 4- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment

ACCEPTANCE CRITERIA (LOAD TEST)

1. GENERAL REQUIREMENTS

		REFERENCE	PASS	FAIL	NA	REMARKS
1.1	Hazards don't exist around elevating/lifting equipment and it is safe to carry out inspection and load test	General	✓			
1.2	Load test procedures for the specified equipment are reviewed	Applicable GI, ASME/ANSI	✓			
1.3	The elevating/lifting equipment is painted safety yellow	SAES-B067 Sec:4.4	✓			
1.4	The elevating/lifting equipment is painted safety yellow-and-black stripes on offshore facilities	SAES-B067 Sec:4.4	✓			
1.5	Rated capacity of the elevating/lifting equipment is marked (Arabic & English)	SAES-B067 Sec:4.4	✓			
1.6	Operator is certified and licensed	G.I. 7.025 Para: 7.1	✓			

		REFERENCE	PASS	FAIL	NA	REMARKS
1.7	Elevating/lifting equipment has been built to the applicable/related standard(s)	Applicable ASME/ANSI	✓			
1.8	Elevating/lifting equipment history records are checked	G.I 7.030 Para: 5.5.2	✓			
1.9	All safety devices are provided as per applicable standards and design	Applicable GI, ASME/ANSI	✓			
1.10	All locking devices are as per applicable standards and design	Applicable ASME/ANSI	✓			
1.11	All limit devices are as per applicable standards and design	Applicable GI, ASME/ANSI	✓			
1.12	Manufacturer's load test certificate for new/repared equipment is provided	G.I.7.030 Para: 5.3.2	✓			
1.13	Initial inspection is performed using applicable SAIC	SATIP-CIU-001	✓			
1.14	Proof load test is verified (e.g. 125%, 200%, etc)	Applicable ASME/ANSI	✓			150%
1.15	Rated loads are as per applicable standards and/or design	Applicable ASME/ANSI	✓			
1.16	Sling, shackles and below the hook lifting device condition are checked	G.I. 7.029 Para: 5.16	✓			
1.17	Witness load test as per load test procedures	General	✓			
1.18	Post load test inspection using applicable SAIC is performed	SATIP-CIU-001	✓			
1.19	Elevating/lifting equipment design/modifications calculations are checked	Applicable ASME/ANSI	✓			
1.20	Allowable deflection limits are verified against design specs.	Applicable ASME/ANSI			✓	
1.21	Boom is fully retracted and extended to its maximum length of _____ meters (feet)	Applicable Load testing procedure			✓	

		REFERENCE	PASS	FAIL	NA	REMARKS
1.22	Operational test through all configurations are conducted (e.g. extend boom, telescoping, hoisting, etc)	Applicable ASME/ANSI	✓			
1.23	Elevating/lifting equipment stability and integrity at extreme operating conditions are verified	Applicable ASME/ANSI	✓			
1.24	The elevating/lifting equipment has the manufacturer test certification for repairs, modifications or alterations	G.I.7.030 Para: 5.4.5	✓			
1.25	Repairs, modifications and/or alterations are carried out to manufacturer, applicable international standards and/ or Saudi Aramco standards	G.I.7.030 & Applicable ASME/ANIS	✓			

LOAD TEST DETAILS

Test Performed By (Name/ Agency)	Procedure Reference No.	Ref. Standard for Load Test	Weight Calculation Verified	Load Cell used to determine exact test load weight (if NO, state reason)
SUDHIR RENTAL	INI.WI.0010 REV 04	ANSI 92.6	340.5 KG	CALIBRATED WEIGHT

Test No.	Weight of Load Applied	Span	Max. allowed Deflection	Actual Deflection	Result
1	-	-	--	-	-
2	--	-	--	-	-
3	--	-	--	-	--

REFERENCE DOCUMENTS:

- 1- SA GI 7.030 - 2023 Issue: Inspection and Testing Requirements for Elevating/Lifting Equipment
- 2- SA GI 7.029 - 2019 Issue: Rigging Hardware Requirements
- 3- SAES-B067 - 2020 Issue: Safety Identification and Safety Colors
- 4- SA GI 7.025-2018 Issue: Heavy Equipment Operator and Rigger Testing and Certification
- 5- SAIC-U-7003 - 2023 Issue: Below-the-Hook Lifting Equipment
- 6- SATIP-CIG-001- 2016 Issue: Elevating/Lifting Equipment Inspection

Signature

Inspected / Witnessed by 3rd Party Certified Inspector

Name MOHAMED OMARA

Signature



Certificate No. 80019106

Company Bureau Veritas

User Representative

Name ARIF

Signature



Date 16/08/2025

NO.BV-24-7389



EQUIP NO.: SG8ESL-191

EQUIP S. N. : GS46D-10578

DATE INSPECTED : 16/08/2025

NEXT INSPECTION DATE : 15/02/2026

INSPECTED BY : MOHAMED OMARA

**SA INSPECTION DEPARTMENT APPROVED CONTRACTOR
AGENCIES**