



بروج للتأمين التعاوني
Buruj Cooperative Insurance

شهادة التأمين - CERTIFICATE OF INSURANCE

Policy Holder Name	:	Sudhir Equipment Rental Company	:	اسم حامل الوثيقة
Policy Number	:	01/CPM/ 2025/000002	:	رقم الوثيقة
Policy Period	:	05/04/2025 to 04/04/2026	:	فترة الوثيقة
Description of Machinery / Equipment	:	JLG-AWPS-POWER TOWER DUO	:	وصف المعدة/ال لة
Chassis / Serial No.	:	2455018P	:	رقم الهيكل/ التسلسلي
Year of Manufacturing	:	2019	:	سنة الصنع
Asset ID No.	:	SJ5SPT-561	:	رقم ال صل
Location	:	Kingdom of Saudi Arabia.	:	الموقع

BURUJ Cooperative Insurance Company certifies that above client is holding a Machinery/Equipment Insurance Policy for the above-mentioned Equipment in accordance with the above-mentioned Insurance Policy.

With effect from: 05/04/2025 to 04/04/2026

This Certificate has been issued upon Insured's request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تشهد شركة بروج للتأمين التعاوني بأن السادة أعل ه مؤمنين لديها تأمين المكان/المعدات المذكورة أعل ه وذلك حسب وثيقة التأمين المذكورة أعل ه

والتي يبدأ تاريخ سريانها من ٢٠٢٥/٠٤/٠٥ إلى ٢٠٢٦/٠٤/٠٤

تم إصدار هذه الشهادة بناءً على طلب المؤمن له وذلك حسب الشروط وال استثناءات وال شتراطات المذكورة في الوثيقة.

Important Notices:

1. This Certificate does not pay any fines, penalties, bonds or cautions that may be imposed.
2. Original certificates are only accepted.
3. Due to the importance of correct information being stated in this certificate, kindly examine the document carefully and advise the Company of any difference.
4. In the event of changes in the above information, kindly contact +966-11-2938383

مل حظات هامة:

- ١) ل تطبق هذه الشهادة التأمين على الغرامات والعقوبات المالية بما في ذلك المخالفات أو الضمانات أو الكفالات التي قد تقرر.
- ٢) تقبل الشهادة ال صلية فقط.
- ٣) نظراً ل همية صحة البيانات الخاصة بكم في هذه الشهادة، الرجاء التأكد منها وإشعار الشركة في حالة وجود أي اختل فات.
- ٤) عند الحاجة إلى تعديل البيانات أعل ه يرجى ال اتصال على شركة بروج للتأمين التعاوني ٢٩٣٨٣٨٣-١١-٩٦٦+



BURUJ Cooperative Insurance Company

P.O. Box 51855, Riyadh 11553,
National Address 3385, Al Thomamah Road, An-Nada District.
800 124 0201 | burujinsurance.com

Issue Date: 3 April 2025

Ownership Certificate

To Whom It May Concern

This is to certify that the following equipment mentioned below are the sole owned by **Sudhir Equipment Rental Company**.

Equipment	AWP
Brand / Make	JLG
Asset ID	SJ5SPT-561
Model Number	POWER TOWER
Serial Number	2455018P
Working Height	05 Meter
Type	POWER TOWER
Manufacturing Year	2019



Mansoor Ali
Branch Manager
Sudhir Equipment Rental Company
Dammam- KSA





CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

Cert. No.: 2065381	Date of Examination: 19/10/2025	Sticker No.: 01-86112
---------------------------	--	------------------------------

Name & address of owner of the equipment		SUDHIR EQUIPMENT RENTAL CO.
Inspection requested by		SUDHIR EQUIPMENT RENTAL CO.
Place of inspection		DMM YARD
Type of inspection		FUNCTION TEST & THOROUGH EXAMINATION
Relevant regulation / Standard		ANSI 92.3
Date of previous inspection / load test		
Identification & Description of the Equipment	Manufacturer name	JLG
	Equipment Type	MANUALLY PROPELLED ELEVATING WORK PLATFORM (POWER TOWER)
	Model / Year	POWER TOWER DUO /2019
	Serial number	2455018P
	Owner ID / Registration number	SJ5EPT-561
	Nature of power	ELECTRICAL
	Rated Capacity (SWL)	250 KG
	Max. Platform height:	5.1 m
	Max. Horizontal reach:	-

Description of test: -VISUAL INSPECTION AND FUNCTION TEST WAS CARRIED OUT	TEST LOAD	S.W.L.
	N/A	250 KG

Result of Examination:
The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

Next Proof Load Test Due: or After Major Repair/Modifications	Next Inspection Due is on or before: 18/04/2026
--	--

Issued at Al Khobar on 19/10/2025
 Inspector to Bureau Veritas
 Signature:



Name: MOHAMED OMARA
 Position: Senior Inspector



Reviewed by
 Signature:



Name: Ahmed Elabady
 Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.
 Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.
 This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



CHECKLIST OF TEST AND THOROUGH EXAMINATION OF ELEVATION WORK PLATFORM

SECTION	CONDITION/REMARKS
1. ACCESS	
1.1 Access to the cabin/control station	Satisfactory
1.2 Access for maintenance operation	Satisfactory
2. STRUCTURE OF EQUIPMENT	
2.1 Boom sections	Not applicable
2.2 Bolts & rivets	Satisfactory
2.3 Connecting pins	Satisfactory
2.4 Chassis structure	Satisfactory
2.5 Platform condition	Satisfactory
2.6 Sheaves & pins	Satisfactory
2.7 Mounting bolts	Satisfactory
2.8 Tyres / Crawler	Satisfactory
2.9 Markings of operation controls	Satisfactory
2.10 Outriggers / Stabilizers	Satisfactory
3. HYDRAULIC SYSTEM	
3.1 Cylinder	Satisfactory
3.2 Motors/ Power Train	Satisfactory
3.3 Hydraulic Pump	Satisfactory
3.4 Tank & oil	Satisfactory
3.5 Hoses	Satisfactory
3.6 Steering system	Not applicable
4. POWER UNIT	
4.1 Engine	Satisfactory
4.2 Spark arrestor	Not applicable
4.3 Operator control panel	Satisfactory
4.4 Gear boxes	Not applicable
5. SLEW UNIT	
5.1 Rack & pinion	Not applicable



**BUREAU
VERITAS**



5.2 Bearings	Not applicable
5.3 Bearing bolts	Not applicable
5.4 Brakes	Not applicable
5.5 Swing lock	Not applicable
6.SAFETY DEVICE	
6.1 Motion Alarm	Satisfactory
6.2 Auxiliary Power Unit (Emergency Lowering system)	Satisfactory
6.3 Overload protection	Satisfactory
6.4 Limit switches	Satisfactory
6.5 Speed control	Satisfactory
6.6 Emergency stop	Satisfactory
6.7 Fire Extinguisher	Satisfactory
6.8 Tilt Buzzer	Satisfactory
6.9 Rotating warning light	Satisfactory
6.10 Working hours meter	Satisfactory

Inspector to Bureau Veritas
Signature:



Name: MOHAMED OMARA
Position: Senior Inspector

Only Trained

INSTRUCTIONS

Please read Operating & Maintenance Manual and Safety Guide

PRE-OPERATION CHECKS

1. Safe working load = 250kg. Never exceed the safe working load.
(Internal use: 2 persons plus tools, External use: 1 person plus tools)
2. Visually inspect machine for any signs of damage to stabilisers, handrails, platform lifting structure, chassis, hoses, cables, castors and fixed wheels. Check for oil
3. Check castors and fixed wheels rotate freely. Check castors lock properly.
4. Check ground must be hard and level, with no holes
5. Check the edges of the platform must be onto the ground
6. Turn key operation Press W to Raise and boom extend
7. Check the

NORMAL

1. Position the platform. Ensure that the platform is on any steps or immovable surfaces (e.g. curbs)
2. Check spirit level to ensure machine is level.
The bubble on the spirit level must lie within the perimeter of the inner circle
3. Turn key switch located on the ground control box to select 'platform' control for normal operation; a green LED light will illuminate.
4. Use step to access platform at gate end, open gate, step in and ensure the gate is closed.
Always ensure 3 points of contact are used when entering and exiting platform (i.e. use the step and handles provided).
Check there are no overhead obstructions.
Press WHITE BUTTON TO ELEVATE, press BLACK BUTTON TO DESCEND.

NEVER ATTEMPT TO MOVE THE MACHINE WHEN ELEVATED

No. LFT-S.
01 - 86112



**BUREAU
VERITAS**
Saudi Arabia
Tel: +966 13 882 1071
Fax: +966 13 882 1072



EQUIP. NO. SJ SEPT - 561

EQUIP. S N. 2455018P

S. W. L: 250KG

DATE OF INSPECTION OCT 19, 2025

NEXT INSPECTION DUE ON APRIL 18, 2026

INSPECTED BY M. Omar

This sticker is issued under Bureau veritas General Conditions of Service and is valid only in conjunction with hereafter inspection Report No. Report No. LFT-R