

OWNERSHIP CERTIFICATE

To Whom It May Concern

This is to certify that the following equipment listed below is the sole property of Sudhir Equipment Rental Company:

Equipment	Welding Machine
Brand / Make	MILLER
Asset ID	SWM-500-046
Model Number	500XCC
Serial Number	NF230686R
Engine Number	13260180
Manufacturing Year	2025

This certification is issued to confirm the ownership status of the aforementioned equipment. Sudhir Equipment Rental Company holds full legal ownership rights over the listed equipment and retains all associated benefits and responsibilities. Should there be any queries or requests for verification regarding the ownership of the mentioned equipment, please do not hesitate to contact us at : Info@sudhirrentals.com

Sincerely,

Rajesh Thakur
Plant Manager
Sudhir Equipment Rental Company





Certificate of Insurance

Policy Holder Name
Policy Number
Original Policy Period

Sudhir Equipment Rental Company
5/EP/30425/0/0
05/04/2026 to 04/04/2027

اسم حامل الوثيقة
رقم الوثيقة
فترة الوثيقة الأصلية

Gulf Insurance Group certifies that above client is holding Contractor's Plant & Machinery Insurance Policy for the below mentioned Equipment in accordance with the above mentioned Insurance Policy:

تشهد مجموعة الخليج للتأمين بأن العميل المذكور أعلاه يحمل وثيقة تأمين على معدات والآلات المقاولين للمعدة المذكورة أدناه، وذلك وفقاً لشروط وثيقة التأمين المذكورة أعلاه:

Asset ID : SWM-500-046
Brand : MILLER
Type : 500XCC
Model : Welding Machine
Manufacturing Year :
Equipment Serial Number : NF230686R
Insurance Effective Date : 05/04/2026

معرف الأصل
العلامة التجارية
النوع
الطراز
سنة الصنع
الرقم التسلسلي للمعدة
تاريخ سريان التأمين

This Certificate has been issued upon Insureds request as per all terms and conditions, exclusions, warranties mentioned in the policy.

تم اصدار هذه الشهادة بناء على طلب المؤمن له وذلك حسب الشروط والاستثناءات والاشتراطات المذكورة في الوثيقة

Al Khobar : 01st April 2026

Signature of Insurer's Authorized Representative



PUBLIC

Gulf Insurance Group

A Saudi joint stock company | Paid-up capital 500 Million Saudi Riyals
Licensed by No (TMN/25/20101) | Commercial Registration No.1010271203
3528 King Abdullah Bin Abdulaziz Road, Al Nuzha District
Unit No. 25 | Riyadh 12471 - 6378
Toll free 8001160020 | Website www.gig.sa
Regulated and Supervised by The Saudi Central Bank

مجموعة الخليج للتأمين

شركة مساهمة سعودية | رأس المال 500,000,000 ريال سعودي
مرخص لها برقم ترخيص (ت م ن/25/20101) | سجل تجاري رقم 1010271203
3528 طريق الملك عبدالله بن عبدالعزيز، حي النزهة
رقم الوحدة 25 | الرياض 12471 - 6378
www.gig.sa الرقم المجاني 8001160020 | الموقع الإلكتروني
خاضعة لرقابة وإشراف البنك المركزي السعودي



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

THOROUGH EXAMINATION CERTIFICATE OF DIESEL WELDING GENERATOR

Report No:	UIC-INS-2026-07-52130	Report Issue Date:	03-Jul-2026
Customer Name:	Sudhir Equipment Rental Company	Inspection Type:	Functional & Visual Check
Address:	Al - Jubail, Kingdom of Saudi Arabia	Serial Number	NF230686R
Site Location:	AL-JUBAIL	Equipment Id Number:	SWM-500-046
Standard Reference:	ISO 8528-5:2022	Manufacturer:	MILLER
Inspection Date:	02-Jul-2026	Equipment Model/Type:	BIG BLUE 500 X CC
Next Inspection Date:	01-Jul-2027	Sticker No:	UIC/214406

Description	Capacity/SWL	Reason For Examination	Result	Safe To Use
Max. Open Circuit Voltage Motive Power Visual Test Functional Check Electrical Control General Condition Weld Output Range	92 V Diesel Satisfactory Satisfactory Satisfactory Satisfactory 500 A	500 A	B	Satisfactory YES

Reason For Exam.	A 3 Months	B 6 Months	C 12 Months	D Written Scheme	E Exceptional Circumstance	F Installation
Result	ACCEPTED			REJECTED (See Attached Defect Report)		

Declaration:

I hereby declare that the above information is correct and that the equipment has been thoroughly examined as far as possible in accordance with the appropriate provisions/Standards that at the time of the Inspection/examination and found to be free from any defect likely to affect safety other than theses detailed above.

Inspected By:		Approved By: MOHAMMED MUSTAQ	
Stamp By:		Designation: Inspection Supervisor	

No liability will be considered against UNIVERSAL INSPECTION COMPANY for failure, damage or other occurrence to Client owned or operated equipment due to misuse, improper installations, poor maintenance, weather/environmental conditions & equipment operator/user mistakes or uncontrolled operation & maintenance. This Inspection Certificate/Report shall not be reproduced except in full without the approval UIC and the Client.



VENDOR ID: 1004457



APPROVED VENDOR



VENDOR ID: 11052442



VENDOR ID: 5014041



VENDOR ID: 10857



For Verification of This Report Scan Above QR Code:

The PDF document is electronically generated and digitally signed

P.O Box no. 2072, Jubail-31951, KSA
Tel.: +966 13 344 8882/Fax.: +966 13 344 8881
Tel.: +966 13 367 0515
Website: www.ui.com.sa

ص.ب 2072 ، الجبيل 31951 - المملكة العربية السعودية
+ هاتف: 966 13 344 8882 / فاكس: 966 13 344 8881
+ هاتف: 966 13 367 0515
الموقع الإلكتروني: www.ui.com.sa

Doc No. UIC FMT 091-E/Rev No.-00



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No.2055011643

س.ت ٢٠٥٥٠١١٦٤٣

INSTRUMENT & EQUIPMENT CALIBRATION DIVISION

CERTIFICATE OF CALIBRATION

CERTIFICATE NO : UIC / 457324

This certifies that the instrument below has been tested/calibrated using equipment traceable to National/International Standards or verified by ratio type measurements using self calibrating techniques.

Information on the calibration process and the results are produced below and given in the accompanying sheets of this document.

All related traceable documents are on file at **UNIVERSAL INSPECTION CO. LTD.** and may be examined on request

Customer

Sudhir Equipment Rental Company

Address

Al Jubail, Kingdom of Saudi Arabia.

Description

Diesel Welding Generator

Manufacturer

Miller

Model

Big Blue 500 X CC

Serial No.

NF230686R

ID No.

SWM-500-046

Calibration Date

02-Jul-26

Location

Al-Jubail

Calibration Due Date

01-Jul-27

The instrument was calibrated using the following reference, maintained at UIC Instrument & Equipment Calibration division conforming to ISO/IEC 17025:2017 requirements

Reference Standard Equipment Used

Description	Certificate No.	Serial No.	Due Date
True RMS AC/DC	31519	55365130	13-Oct-26

Calibrated By

98
Calibration Engineer



UIC-QP-7.8-24 F02, REV 0

Approved By

Quality / Lab Manager

The measurement results pertain only to the instrument calibrated.

This certificate and the attached measurement result sheets shall not be reproduced except in full without the prior permission

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢ ، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦

هاتف ٠٥١٥ ١٣ ٣٦٧ +٩٦٦

CERTIFICATE NO : UIC / 457324

PAGE 2 of 2

Customer **Sudhir Equipment Rental Company**

Address Al Jubail, Kingdom of Saudi Arabia.

Description **Diesel Welding Generator**

Manufacturer Miller

Calibration Date 02-Jul-26

Model Big Blue 500 X CC

Calibration Due Date 01-Jul-27

Serial No. NF230686R

Ambient Temperature 31.2 °C

ID No. SWM-500-046

Relative Humidity RH 47%

Calibration Results**Load Current Accuracy Test:**

Max. Range	UUT Setting	Master Reading(Avg)	Error	% Error
Load Current	(A)	(A)	(A)	%
500 Amps(DC)	70.00	70.60	-0.60	-0.86
	110.00	109.30	0.70	0.64
	150.00	149.50	0.50	0.33
	230.00	229.20	0.80	0.35

Acceptable Limit	Result
(A)	(Pass/Fail)
63 A to 77 A	*Pass
99 A to 121 A	*Pass
135 A to 165 A	*Pass
207 A to 253 A	*Pass

Load Voltage Accuracy Test:

Max. Range	UUT Setting	Master Reading(Avg)	Error	% Error
Load Voltage	(V)	(V)	(V)	%
40 Volt(DC)	23	22.8	-0.02	-0.86
	24	24.4	0.03	0.64
	26	26.0	0.02	0.33
	29	29.2	0.03	0.35

Acceptable Limit	Result
(V)	(Pass/Fail)
20.52 V to 25.08 V	*Pass
21.96 V to 26.84 V	*Pass
23.4 V to 28.6 V	*Pass
26.28 V to 32.12 V	*Pass

No-Load Voltage Accuracy Test:

Open Circuit Voltage (OCV)
88.3 (V)

Functional Checks

Description	Test	Result
Welding Process	Check	*Pass
Power Supply	Check	*Pass

General Information

The welding machine has been Calibrated on the function of Current & voltage parameters in accordance with applicable standards.(by using Clamp Meter Validation Method)

Reference Standards:

IEC 60974-1 (Welding Power Sources)

IEC 60974-14 (Calibration/Validation) -(Tolerance: ±10% of Set value)

Remarks

- Calibration was performed at Universal Inspection Laboratory in accordance with UIC Procedure UIC/P/EEDW
- The results stated in this certificate apply only to the client-provided Unit Under Calibration (UUC).
- The Unit Under Calibration was found to be in good physical condition at the time of calibration.
- This certificate shall not be reproduced, except in full, without the written approval of the laboratory.
- No adjustments or repairs were performed on the instrument during the calibration process.
- The statement of conformity is defined without taking the expanded measurement uncertainty into account, The following decision rules are applied:
 - *Pass: Results within Limits
 - *Fail: Results Exceed Limits



Calibrated By: _____
Calibration Engineer

***** End of the Certificate *****



Approved by: _____
Quality / Lab Manager