



مؤسسة جبال هيمالايا للفحص

JABAL HEMALAYA FOR INSPECTIONS



Certificate of Thorough Visual and Functional Examination of Forklift

Certificate No: JHI-9724-26-C1

Date of Inspection: 29-07-2026

Name of the owner company:
SUDHIR EQUIPMENT RENTAL COMPANY

Location:
NEOM DUBA- KSA

Equipment Details: DIESEL POWERED HYDRAULIC COUNTER BALANCED FORKLIFT

Reference Regulations:

BS EN 1459-1:2017+A1:2000 & SASO GSO ISO 9927-1

Maker & Date of Manufacture:

HANGCHA & 2025

Traffic Plate No:

8527 UAA

ID No.

S16FLT-249

Model No.

CPCD160-XRXW25B

Chassis No. / Serial No.

31BE00156

Sticker No.

017722

Max. Height of Lift

4000mm

Rated Capacity.

16.0t

Truck Weight.

19200Kg

Maximum Lifting Capacity : 16.0t

Note: The forklift successfully completed the load test using two 5-ton counterweight blocks and 750mm Load Center (total test load: 10 tons) without any visible defects or operational abnormalities. The equipment is considered satisfactory for service, subject to routine inspection and maintenance.

Date of Last Examination

12-02-2026

Date of Next Examination

28-01-2027

RECOMMENDATION / REMARKS

At the time of inspection, Load Test has been successfully completed the Forklift was found satisfactory.

IMAGES FOR FORKLIFT



*Certificate becomes invalid, if any alteration/major repair/modernization made on the Equipment in which case it must be re-examined and re-tested.

THIS IS TO CERTIFY THAT the Undersigned, a competent representative, did, attend to examine this equipment in accordance to the aforementioned standard to ascertain its safe working load and that the examination indicated that the said equipment has no indigenous injury or sighted deformation and the safe working load of the said equipment as either identified or test proof loaded is shown. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, implementation of our remarks & recommendations and qualified operators employed.

Authorized Name: M.MOHAMED AZARUDEEN

Surveyor's Name:

RIFAY

Authorized Signature:

Surveyor's Signature:

This certificate is granted subject to the condition that is understood and agreed that nothing herein contained shall be deemed to release any designer, manufacturer, seller, supplier, transporter or operator of any warranty, express or implied, and Jabal Hemalaya For Inspections liability shall be limited to the acts or omissions of its employees, agents and subcontractors. Under no circumstances whatsoever shall Jabal Hemalaya For Inspections, nor the Engineer be liable for any injury or damage to any person or occurring by reason of negligent operation or any defect in materials, machinery, equipment or other items other than such defects ascertainable by normally accepted standards and only those items actually inspected by Jabal Hemalaya For Inspections and which are covered only by this certificate. Any person not a party to the contract pursuant to which this document is delivered may not assert claim against Jabal Hemalaya For Inspections for any liability arising out of errors or omissions which may be contained in said document and in connection with any activities for which it may provide. This certificate shall not be reproduced except in full without the approval of Jabal Hemalaya For Inspections.

Disclaimer: This certificate is issued subject to the observation made at the time of inspection. The company (Jabal Hemalaya) will not be held liable for any damage/losses associated to the equipment/material

Address: Est. Jabal Hemalaya for Inspections, Saudi Arabia, Riyadh, Al Malaz Dist. Po. 12831
CR No: 1010927177, Tel: 0112334900, Email: info@jhinspection.com, www.jhinspection.com

Annex to Certificate of Test and Thorough Examination

Certificate No.: JHI-9724-26-C1

Date of Inspection: 29-07-2026

No.	DESCRIPTION	CONDITION
1.	Equipment Documents	Satisfactory
2.	Tires / Wheels	Satisfactory
3.	Mast And Fork - Carrier	Satisfactory
4.	Load Chain	Satisfactory
5.	Side Roller	Satisfactory
6.	Roll Over Case	Satisfactory
7.	Forks	Satisfactory
8.	Horns And Safety Devices	Satisfactory
9.	Hydraulic System	Satisfactory
10.	Electrical Systems Connection	Satisfactory
11.	Motor Condition	Satisfactory
12.	Battery Condition / Connections	Satisfactory
13.	Steering	Satisfactory
14.	Brake & Parking Brake	Satisfactory
15.	Operational Control	Satisfactory
16.	Gauges In Cab	Satisfactory
17.	Fire Extinguisher	Satisfactory
18.	Reverse Alarm	Satisfactory
19.	Revolving Beacon / Warning Light	Satisfactory
20.	Spark arrestor	Shall be fitted when operating in highly explosive areas
21.	Over All Body Condition	Satisfactory
22.	Reflective Tape And Markings	Satisfactory
23.	Maintenance Records	Satisfactory

COMMENTS:

At the time of inspection, the equipment was found satisfactory.

Surveyor's Name: RIFAY



Surveyor's Signature: