



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION

Certificate No: UIC/ALH/2028125

Customer : Sudhir Equipment Rental Company

Location : Jafurah(PWIS), Kingdom of Saudi Arabia

Description : Generator

Make : Varada Energies Pvt. Ltd.

Model : VEPL-125-CDP

Serial No : VEPL/2023/24/411

ID NO : SG-914-125

This is to certify that the equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 24-Dec-2024

Due Date: 23-Jun-2025

Additional Certification

Sticker Number: 213351

Inspected By:

Industrial Inspector

UIC
35



Approved By:

QA/QC Engineer

Handwritten signature of the QA/QC Engineer.

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ٣٤٤ ١٣ / فاكس ٨٨٨١ ٣٤٤ ١٣ +٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ +٩٦٦

Certificate No: UIC/ALH/2028125Specification:

Rated Power	:	125 KVA	-	PF	:	0.8
Ambient Temp.	:	50°C	-	Frequency	:	60 Hz
Current	:	87 Amps	-	Ins.Class	:	H
Phases	:	3	-	Voltage	:	400 V
Max.Site Aititude	:	1000 m	-	Mass	:	2400 Kg

Inspection and Test:

Electrical power supply	:	Satisfactory
Electrical Control	:	Satisfactory
Electrical/Hydraulic lines	:	Satisfactory

Comments & Recommendations:


The **Generator** was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check the condition of Radiator in equal interval.
4. Check the condition of Control panel.
5. Check the operating characteristic before start the **Portable Generator**.
6. Stop the engine before opening or removing engine covers.
7. **Remember – Safety always comes first!**

Inspected By:


Industrial Inspector

Approved By:


QA/QC Engineer