



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣

CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20249214

Customer : Sudhir Equipment Rental Company

Location : Dammam, Kingdom of Saudi Arabia.

Description : Generator

Make : Varada Energies Pvt.Ltd.

Model : N/A

Serial Number : VEPL/2023-24/452

ID Number : SG-941-1000

Rated Power : 1000 KVA (prime)

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 09-NOV-2024

Due Date: 08-MAY-2025

Additional Certification

Sticker Number: 214394

Inspected By:



Industrial Inspector



Approved By:

[Signature]
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٩٦٦ / فاكس ٨٨٨١ ١٣ ٩٦٦
هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦

Certificate No: UIC/DAM/20249214**Specification:**

Set Performance Class :	H	-	Rated Power in KW :	800 kW
Rated Frequency :	60 Hz	-	Rated Voltage :	400 V
Altitude, Sea level :	1000 m	-	Ambient Temp. :	50°C
Phase :	3	-	Power Factor :	0.8
Weight :	14800 kg			

Inspection and Test:

Internal Visual Test :	Satisfactory	-	General Surface Test :	Satisfactory
Shut-Down :	Satisfactory			

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Check the condition of Radiator in equal interval.
6. Check the operating characteristic before start the Generator.
7. Stop the engine before opening or removing engine covers.
8. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
9. **Remember - Safety always comes first!**

Inspected By:

40
Industrial Inspector



Approved By:

QA/QC Engineer