



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/20243914

Customer : Sudhir Equipment Rental Company,
Address : Dammam, Kingdom of Saudi Arabia
Description : Generator
Make : VARADA ENERGIES
Model : VEPL-125-CDP
Serial No. : VEPL/2024-25/05
ID. No. : SG-987-125
Capacity : 160 KVA

This is to certify that the Equipment detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Testing : 15-DEC-2024

Due Date : 14-JUN-2025

Additional Certification

Sticker Number: 217996


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.
Tel.: +966 13 344 8882 / Fax: +966 13 344 8881
Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية
هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦
هاتف ٥١٥ ١٣ ٣٦٧ +٩٦٦

Certificate No: UIC/RIY/20243914**Specification:**

Base Rating	:	128 KW	Rated Frequency	:	50 -60Hz
Mass(kg)	:	2570	Rated Voltage	:	400V
Rated Power Factor	:	0.8	Rated RPM	:	1800
Enclosure	:	IP23	Phase	:	3

Reference Standards :

BS 5000 Part 3 IEC 34-1 -

BSEW 60034-1

Inspection and Test:

Internal Visual Test	:	Satisfactory	-	General Surface Test	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Generator was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Generator.
2. Inspect the Generator regularly for damage before every use.
3. Check oil level before operation and moisture at outlet of the Generator.
4. Check the condition of the nozzles regularly.
5. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
6. **Remember - Safety always comes first!**


Inspected By:



Industrial Inspector



Approved By:


QA/QC Engineer