



**BUREAU  
VERITAS**



## CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF FORKLIFT

|                           |                                        |                              |
|---------------------------|----------------------------------------|------------------------------|
| <b>Cert. No.: 2130886</b> | <b>Date of Examination: 07/01/2026</b> | <b>Sticker No.: 01-89458</b> |
|---------------------------|----------------------------------------|------------------------------|

|                                                           |                                |                                                |
|-----------------------------------------------------------|--------------------------------|------------------------------------------------|
| Name & address of owner of the equipment                  |                                | SUDHIR EQUIPMENT RENTALS CO.                   |
| Inspection requested by                                   |                                | SUDHIR EQUIPMENT RENTALS CO.                   |
| Place of inspection                                       |                                | SUDHIR YARD DMM, 2ND INDUSTRIAL AREA, DMM, KSA |
| Type of inspection                                        |                                | FUNCTIONAL TEST & VISUAL THOROUGH EXAMINATION  |
| Relevant regulation / Standard                            |                                | ANSI B56.1                                     |
| Date of previous inspection / load test                   |                                | Not Applicable                                 |
| Identification<br>&<br>Description<br>of the<br>Equipment | Manufacturer name              | HANGCHA GROUP CO. LTD.                         |
|                                                           | Model / Year                   | CPCD100 XRW14 / 2025                           |
|                                                           | Serial number                  | 18BE10751                                      |
|                                                           | Owner ID / Registration number | S10FLT-246                                     |
|                                                           | Rated Capacity (SWL)           | 10,000 Kg                                      |
|                                                           | Nature of power                | Diesel powered Engine                          |
|                                                           | Height of Lift                 | 4,000 mm                                       |
| Counterweight (mass)                                      |                                | Standard from Manufacturer                     |

|                                                                                                                                                                                                              |                  |               |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|---------------|
| <b>Description of test:</b><br>VISUAL INSPECTION WAS CARRIED OUT, FOLLOWED BY FUNCTIONAL TESTING.<br><br>Note: "This certificate does not cover the use of the equipment for Personnel/Man riding purposes". | <b>TEST LOAD</b> | <b>S.W.L.</b> |
|                                                                                                                                                                                                              | N/A              | 10,000 KG     |

**Result of Examination:**  
 The above mentioned equipment has been found satisfactory at the time of inspection and is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

This is to certify that the Competent Person did attend at the said premises on said date to witness proof load test and/or to carry out thorough examination of the equipment described herein and that all particulars described above were correct at the time of examination. This Certificate becomes void in case of any major repair, modification and /or alteration being un-authorized by issuer of hereof.

|                                                                      |                                                        |
|----------------------------------------------------------------------|--------------------------------------------------------|
| <b>Next Proof Load Test Due: or After Major Repair/Modifications</b> | <b>Next Inspection Due is on or before: 06/07/2026</b> |
|----------------------------------------------------------------------|--------------------------------------------------------|

Issued at Al Khobar on 08/01/2026

Inspector to Bureau Veritas

Signature:

Name: Kaja Hussain  
Position: Inspector



Reviewed by  
Signature:

Name: Ahmed Elabady  
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.  
 Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.  
 This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



**BUREAU  
VERITAS**



## CHECKLIST OF TEST & THOROUGH EXAMINATION OF FORKLIFT

|                           |                                        |
|---------------------------|----------------------------------------|
| <b>Cert. No.: 2130886</b> | <b>Date of Examination: 07/01/2026</b> |
|---------------------------|----------------------------------------|

| No.                        | DESCRIPTION                           | CONDITION/REMARKS |
|----------------------------|---------------------------------------|-------------------|
| 1.                         | Mast Structure                        | Satisfactory      |
| 2.                         | Backrest steel structure              | Satisfactory      |
| 3.                         | Guide Rollers (Inner)                 | Satisfactory      |
| 4.                         | Guide Rollers (Outers)                | Satisfactory      |
| 5.                         | Load Fork Arms                        | Satisfactory      |
| 6.                         | Fork arms securing devices            | Satisfactory      |
| 7.                         | Chain - Condition                     | Satisfactory      |
| 8.                         | Chain Anchors – Mast                  | Satisfactory      |
| 9.                         | Chain Anchors – Carriage              | Satisfactory      |
| 10.                        | Hoisting Cylinders & Rams             | Satisfactory      |
| 11.                        | Tilting Cylinders & Rams              | Satisfactory      |
| 12.                        | Steering Cylinders & Rams             | Satisfactory      |
| 13.                        | Fork shifting Cylinders & Rams        | Satisfactory      |
| 14.                        | Hydraulic Hoses of Hoist Rams         | Satisfactory      |
| 15.                        | Hydraulic Hoses of Tilt Rams          | Satisfactory      |
| 16.                        | Hydraulic Hoses of Steering Rams      | Satisfactory      |
| 17.                        | Hydraulic Hoses of Fork shifting Rams | Satisfactory      |
| 18.                        | Breaking / Holding                    | Satisfactory      |
| 19.                        | Cab Structure integrity               | Satisfactory      |
| 20.                        | Tires                                 | Satisfactory      |
| 21.                        | Towing Pin                            | Satisfactory      |
| 22.                        | Forklift controls                     | Satisfactory      |
| 23.                        | Power Unit                            | Satisfactory      |
| 24.                        | Hydraulic system                      | Satisfactory      |
| 25.                        | Batteries                             | Satisfactory      |
| 26.                        | Parking Brakes                        | Satisfactory      |
| 27.                        | Reverse Alarm                         | Satisfactory      |
| 28.                        | Rotating warning Light                | Satisfactory      |
| 29.                        | Fire Extinguisher                     | Satisfactory      |
| 30.                        | Lights                                | Satisfactory      |
| <b>Notes: Satisfactory</b> |                                       |                   |

|                                                               |                                                 |
|---------------------------------------------------------------|-------------------------------------------------|
| Next Proof Load Test Due: or After Major Repair/Modifications | Next Inspection Due is on or before: 06/07/2026 |
|---------------------------------------------------------------|-------------------------------------------------|

Inspector to Bureau Veritas  
Signature:

Name: Kaja Hussain  
Position: Inspector

