



الشركة العالمية لخدمات التفتيش المحدودة UNIVERSAL INSPECTION CO. LTD.



CERTIFICATE OF THOROUGH EXAMINATION & LOAD TEST OF LIFTING EQUIPMENT

This report complies with the requirements of the Lifting Operations and Lifting Equipment Regulations 1998

Date of Thorough Examination	Date of Certificate	Certificate number	Sticker Number(s)
28-May-2026	28-May-2026	DAM-L-3690	
Next Examination Due Date	Date of last thorough Examination	Reference Standard	Order No
27-May-2027	N/A	ANSI/SAIA A92.20	W.O-DMM-LIF-01062026-001
Name and Address of Customer		Address of Examination	
Sudhir Equipment Rental Co. damman		damman	
Description and identification of the equipment		Equipment ID	Safe Working Load
Telescopic Boom Lift Make: GENIE Model: S-85 XC Max. Platform Height :25.91 m		Serial No: S85XCD-807 ID No: S28SG-1172	300 kg
Is this first Examination after installation or assembly at new site or location?	YES	Was the Examination carried out within an interval of 6 months?	NO
Has the equipment been installed correctly?	YES	Was the Examination carried out within an interval of 12 months?	YES
In accordance with an Examination Scheme?	NO	After the occurrence of exceptional circumstances?	NO
Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect:			
N/A			
Is the above an existing or imminent danger to persons?			NO
Is the above a defect which is not yet but could become a danger to persons: (If YES state the date by when)			NONE
Particulars of any repair, renewal or alteration required to remedy the defect identified above:			
N/A			
Particulars of any tests carried out as part of the examination. And standard applied.			
ANSI/SAIA A92.20			
Load Test(s): The Load test for Telescopic Boom Lift was carried out at Capacity 300 kg			
IS THIS EQUIPMENT SAFE TO OPERATE?		YES	
Name and Signature of the person issue this certificate.		Name and Signature of the person authenticating this certificate.	
Name: MOHAMED WASIM IBRAHIM		Name: JASIM KHAN	
Signature: 		Signature: 	
			
Comments: At the time of inspection, the equipment was found satisfactory and free from any defects or damage and found safe for use. UNIVERSAL INSPECTION CO. LTD. holds no responsibility for any damage occurring after the inspection date due to improper use pertaining to operation as per the manufacturer's manual maintenance, and servicing. This Thorough Examination was within the limits of Client's specifications.			



Checklist

Certificate/Report Number: DAM-L-3690

Sticker Number(s):

INSPECTION POINTS	Pass	Fail	N/A
Last Third-party inspection Certificate	☒	☐	☐
Last Third-party inspection sticker	☒	☐	☐
Operator Iqama/License/ Third Party	☒	☐	☐
Tyre and air pressure	☒	☐	☐
Level Indicators	☒	☐	☐
Lights (include beacon light)	☒	☐	☐
Horn	☒	☐	☐
Electrical switches and gauges	☒	☐	☐
Safety signs, labels, and stickers	☒	☐	☐
Reverse alarm	☒	☐	☐
Seat & Seat belt	☒	☐	☐
Rear view mirrors	☒	☐	☐
Cage linkage and lock pins	☒	☐	☐

INSPECTION POINTS	Pass	Fail	N/A
Mast & Back rest Condition	☒	☐	☐
Safe Access & Egress	☒	☐	☐
Fire extinguisher in good condition & valid	☒	☐	☐
Hydraulic oil level, check system for leaks	☒	☐	☐
Platform Condition	☒	☐	☐
Brakes and brake system (including parking brake)	☒	☐	☐
Hoses and fittings	☒	☐	☐
Battery	☒	☐	☐
Boom extension	☒	☐	☐
Boom cylinder	☒	☐	☐
Pneumatic system/ Hydraulic system	☒	☐	☐
Identification & Markings	☒	☐	☐

LOAD TEST (If Any)

SER.	CAPACITY	LOAD APPLIED	SPECIFICATIONS/REMARKS	PASS	FAIL	COMMENTS
1	300 kg	300 kg		☒	☐	

Comments/Remarks:

Ready to Use

Reference Documents:

ANSI/SAIA A92.20

Inspected & witnessed by: MOHAMED WASIM IBRAHIM

Signature:



Approved by: JASIM KHAN

Signature:

