



الشركة العالمية لخدمات التفتيش المحدودة
UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت. ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/RIY/ 20243496R

Customer : **Sudhir Equipment Rental Company**
Location : Dammam, Kingdom of Saudi Arabia
Description : **AIR COMPRESSOR**
Make : ATLAS COPCO
Model : XAS 825-125 SKID
Serial No : VEPL/2023-24/136
Id No : **SAC-825-174**
Manufacture year : 2023

This is to certify that the device detailed hereby have been tested against traceable International Standards for VISUAL & FUNTIONAL INSPECTION on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 26-NOV-2024

Due Date: 25-MAY-2025

Additional Certification

Sticker Number: 218338

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer

Certificate No: UIC/RIY/ 20243496R**Specification:**

Working Pressure	:	8.6 BAR
Engine/Motor Speed	:	1900
Engine/Motor Power	:	209 KW
Mass	:	4990 Kg

Inspection and Test:

Visual Inspection	:	Satisfactory	-	Functional Test	:	Satisfactory
Emergency Push Button	:	Satisfactory	-	Gauges & Relief Valve	:	Satisfactory
Compressor Shut-Down	:	Satisfactory				

Comments & Recommendations:

The Compressor was found to be of good working condition and reliable for safe operation.

- On the Date of inspection, the equipment found to be of Good Construction, of adequate strength, in good working order and free from apparent defects that affect safe operation.
- As far as ascertainable the equipment complied with the standard applied.
- Do not exceed the capacity of the Compressor
- Check oil level before operation and moisture at outlet of the Compressor.
- Check the condition of valves, safety valves and nozzles before every use.
- Check the condition of Air Receiver and Filter in equal interval.
- Check the engine and radiators in equal intervals

Inspected By:



Industrial Inspector



Approved By:

QA/QC Engineer