



## REPORT OF INSPECTION

|                           |                                        |                              |
|---------------------------|----------------------------------------|------------------------------|
| <b>Cert. No.:</b> 2141143 | <b>Date of Examination:</b> 20/01/2026 | <b>Sticker No.:</b> 01-90093 |
| Equipment Owner           | Sudhir Equipment Rental Company        |                              |
| Place of Inspection       | Dammam Yard.                           |                              |
| Equipment Type            | Air Compressor.                        |                              |
| Manufacturer Name         | Atlas Copco                            |                              |
| Owner ID                  | SAC-850-445                            |                              |
| Serial No.                | WUP302878                              |                              |
| Model                     | XAHS850 PACE                           |                              |
| Rated Power               | 850 CFM                                |                              |
| Max. Operating Pressure   | 12 BAR / 194 KW                        |                              |
| Rated Speed               | 1650 RPM                               |                              |

At the request of Sudhir Equipment Rental Company, Surveyor to BUREAU VERITAS, acting within the General Conditions of Services of the Society, attended on 20/01/2026 at Dammam Yard. to witness Test and/or to carry out Thorough Examination of the above-mentioned equipment as per EN 1012

### Inspection Activities:

Prior to commencing performance test, visual inspection of the equipment was carried out and no visible defects were observed. The equipment was then operated to all the functions to verify the performance of the equipment.

### Result of Inspection:

Based on the visual inspection of the Air Compressor. and upon post-performance test & thorough examination, the above mentioned equipment has been found free from damage and/or permanent deformation at the time of inspection & is considered to be safe for further use, subject to continuous maintenance being applied and qualified operator being employed.

### Remarks:

- Maintain regular maintenance.
- Maintain regular housekeeping.

**Next Inspection Due on or before:** 19/07/2026

Issued at Al Khobar on 21/01/2026

Inspected by

Signature:



Name: Mohamed Elsabry  
Position: Inspector



Reviewed by  
Signature:



Name: Ahmed Elabady  
Position: Reviewer

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.


This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.



### CHECKLIST OF TEST AND THOROUGH EXAMINATION

| Inspection Sticker No.: 01-90093 |                                           | Date of Examination: 20/01/2026 |
|----------------------------------|-------------------------------------------|---------------------------------|
| DESCRIPTION                      |                                           | CONDITION/REMARKS               |
| 1.                               | Physical condition of the compressor tank | Satisfactory                    |
| 2.                               | Condition of the motor                    | Satisfactory                    |
| 3.                               | Condition of the piston                   | Satisfactory                    |
| 4.                               | Display panel / pressure gauges           | Satisfactory                    |
| 5.                               | Safety valve                              | Satisfactory                    |
| 6.                               | Condition of all valves                   | Satisfactory                    |
| 7.                               | Protective covering                       | Satisfactory                    |
| 8.                               | Any unnecessary vibration observed        | Satisfactory                    |
| 9.                               | Grounding                                 | Satisfactory                    |
| 10.                              | Ventilation condition                     | Satisfactory                    |
| 11.                              | Markings & safety signage                 | Satisfactory                    |
| 12.                              | Lifting points (if any)                   | Satisfactory                    |
| 13.                              | Supporting legs / foundation structure    | Satisfactory                    |
| 14.                              | Name plate                                | Satisfactory                    |
| Remarks: -                       |                                           |                                 |

Inspector to Bureau Veritas  
Signature:




Name: Mohamed Elsabry  
Position: Inspector

The technical conclusions thus expressed may have to be reconsidered in light of any modifications or alterations that would invalidate the data shown in the present certificate. These conclusions would become null & void should Bureau Veritas not be kept informed of such modifications or alterations with specific reference to the present certificate.

Any person not a party to the contract pursuant to which this document is delivered may not assert a claim against Bureau Veritas for any liability arising out of errors or omissions which may be contained in said document, or for errors of judgement, fault or negligence committed by the personnel of the Society or of its Agents in the establishment or issuance of this document, and in connection with any activities for which it may provide.

This not is NOT an indication that the item(s) is (are) fit for any specific purpose and does not release the manufacture, supplier and any party from their respective duty, guarantee, obligation and/or indemnity relating to, without limitation patents, workmanship, materials, safety, performance in operation and/or reliability.

