



الشركة العالمية لخدمات التفتيش المحدودة

UNIVERSAL INSPECTION CO. LTD.

CR No. 2055011643

س.ت ٢٠٥٥٠١١٦٤٣



CERTIFICATE OF INSPECTION

Certificate No: UIC/DAM/20245104

Customer : Sudhir Equipment Rental Company.

Location : Dammam, Kingdom of Saudi Arabia.

Description : AC Chiller

Make : YORK

Model : YAEP99WD9C50PA

Serial Number : N/A

ID Number : SCH-200-059

This is to certify that the description detailed hereby has been inspected and found satisfactory against traceable International Standards for its function on the date of inspection. These conform to manufacturer's specification and have been inspected and tested in accordance with the conditions and requirements of the contract or purchase order and unless otherwise noted below, conform in all respects to the specifications relevant here to.

Date of Inspection: 20-Jul-2024

Due Date: 20-Jan-2025

Additional Certification

Sticker Number: 150432

Inspected By:



Industrial Inspector



Approved By:

Mohammed
QA/QC Engineer

P.O. Box No. 2072, Jubail - 31951, K.S.A.

Tel.: +966 13 344 8882 / Fax: +966 13 344 8881

Tel.: +966 13 367 0515

www.ui.com.sa

ص.ب ٢٠٧٢، الجبيل ٣١٩٥١ - المملكة العربية السعودية

هاتف ٨٨٨٢ ١٣ ٣٤٤ / فاكس ٨٨٨١ ١٣ ٣٤٤ +٩٦٦

هاتف ٠٥١٥ ٣٦٧ ١٣ ٩٦٦ +

Certificate No: UIC/DAM/20245104**Specification:**

Voltage Range	:	380-415 V
Year	:	2017
Frequency	:	60 Hz
Weight	:	895 kg
Package Unit	:	25 ton
Cooling Capacity	:	300000 Btu/h
Rated Power Input	:	46.3 KW

Inspection and Test:

Internal Visual Test	:	Satisfactory
General Surface Test	:	Satisfactory
Condenser Fans & Coil	:	Satisfactory
Evaporator Coil	:	Satisfactory
Control Panel	:	Satisfactory


Comments & Recommendations:

The Air Cooler Chiller was found to be of good working condition and reliable for safe operation.

1. Do not exceed the capacity of the Air Cooler Chiller.
2. Check oil level before operation and moisture at outlet of the Air Cooler Chiller.
3. Check the condition of Radiator, Condenser, and Coil in equal interval.
4. Check the operating characteristic before start the Air Cooler Chiller.
5. Unless otherwise specified, all maintenance and service must be carried out the engine Stopped.
6. **Remember - Safety always comes first!**

Inspected By:

Industrial Inspector

**Approved By:**
QA/QC Engineer